

THOROUGHFARE ROAD CONSTRUCTION STATUS

Project Number	Project Name, Limits	Bid / Award Mil. \$	Road Miles	Lane Miles	Contractor
----------------	----------------------	---------------------	------------	------------	------------

Bids Received (Award Pending)

Bid Opening

Note: Bids were received on (5) projects and all (5) projects were awarded in the same Semester. See) - "Projects Under Construction & Substantially Complete".

Projects Under Construction

Start - Finish (1)

2003515	(2) Alt. A1A (S.R. 811), S. of Frederick Small Rd. to Toney Penna Dr.	10.398	3.0	6.0	Ranger Construction	03/09 - 09/10
2003500	(2) Alt. A1A (S.R. 811), Toney Penna Dr. to Center St.		1.4	2.8		
2005102	(3) Blue Heron Blvd. & Congress Ave. Phase I	0.361	0.0	0.0	H & J Contracting	10/09 - 02/10
2004513	Hypoluxo Rd., W. of Lyons Rd. to W. of Hagen Ranch Rd.	14.948	3.0	7.5	Ranger Construction	03/08 - 03/10
2003511	(3) Hypoluxo Rd., Jog Rd. to Military Tr.	3.590	2.0	4.0	Hubbard Construction	11/09 - 07/10
2001505B	Jog Rd., Yamato Rd. to Clint Moore Rd.	3.700	1.0	2.0	H & J Contracting	09/08 - 05/09
2003513	Jog Rd./Donald Ross Rd., Hood Rd. to 64th Dr. North	3.762	1.8	3.6	J.W. Cheatham	10/08 - 12/09
2006502	(3) Lawrence Rd., S. of C. Stanley Weaver Canal to N. of C. Stanley Weaver Canal	0.948	0.2	0.4	Palm Beach Grading	01/10 - 02/10
1998504	Lyons Rd., Glades Rd. to Yamato Rd.	5.771	1.8	3.6	American Engineering	04/09 - 04/10
2000503A1	(4) Okeechobee Blvd., Royal Palm Beach High School Entrance to W. of S.R. 7	39.800	0.6	1.2	Ranger Construction	02/08 - 04/10
2000503A2	(4) Okeechobee Blvd., W. of S.R. 7 to W. of Jog Rd.		3.0	6.0		
2000503B	(4) Okeechobee Blvd. W. of Jog Rd. to E. of Jog Rd.		0.3	0.6		
2000504	(4) Okeechobee Blvd., E. of Jog Rd. to E. of Florida's Turnpike		0.8	1.6		
1997511A-C	(3) Seminole Pratt Whitney Rd., S.R. 80 to S. of Okeechobee Blvd. (Clearing, Embankment & Pipe)	1.865	0.0	0.0	Hardrives, Inc.	06/09 - 02/10

14 Projects	85.143	18.9	39.3
--------------------	---------------	-------------	-------------

- Notes:**
- (1) Start date is Notice to Proceed Date. Finish date is the scheduled contract completion date at the time of this report.
 - (2) 20003515 & 2003500 - Combined and let as one contract.
 - (3) Bid received and contract awarded in the same Semester.
 - (4) 2000503A1, 2000503A2, 2000503B, 2000504 - Combined and let as one contract.

Projects Substantially Complete (semi-final inspections are complete)

Start - Sub. Complete (1)

2001507A	(3) S.R. 7 & Forest Hill Blvd.	0.750	0.0	0.0	H & J Contracting	05/09 - 11/09
----------	--------------------------------	-------	-----	-----	-------------------	---------------

1 Project	0.750	0.0	0.0
------------------	--------------	------------	------------

- Notes:**
- (1) Start date is Notice to Proceed Date. Sub. Complete date is when the semi-final inspections were done at the time of this report.
 - (3) Bid received and contract awarded in the same Semester.

THOROUGHFARE ROAD CONSTRUCTION STATUS

Project Number	Project Name, Limits	Bid / Award Mil. \$	Road Miles	Lane Miles	Contractor	Start - Complete
-----------------------	-----------------------------	----------------------------	-------------------	-------------------	-------------------	-------------------------

Projects Complete (inspections are complete)

1995509A	Haverhill Rd., 45th St. to N. of NPBWCD EPB-10 Canal	3.000	0.5	1.0	J.W. Cheatham	03/08 - 09/09
----------	--	-------	-----	-----	---------------	---------------

1 Project		3.000	0.5	1.0		
------------------	--	--------------	------------	------------	--	--

(1) Start date is Notice to Proceed Date. Complete date is when the inspections were complete at the time of this report.

Projects Finaled (accepted by contract review committee)

2004502 (2)	Forest Hill Blvd. from Wellington Trace to S.R. 80	1.160	0.5	1.0	Rosso Paving	12/07 - 04/09
2002500	Greenview Shores Blvd., South Shore Blvd. to Wellington Tr.	6.599	1.5	3.0	J.W. Cheatham	04/07 - 11/08
2000502	Jog Rd., West Atlantic Ave. to S. of Lake Ida Rd.	6.275	0.8	1.6	Bergeron Land Dev.	11/06 - 10/08
2002103	Okeechobee Blvd., W. of Clear Lake Bridge to Australian Ave.	3.600	0.1	0.2	Community Asphalt	05/07 - 3/09
1998500 (2)	Persimmon Blvd. S. Ext., 110th Ave. N. to Okeechobee Blvd.	16.607	3.6	7.5	J.W. Cheatham	01/07 - 08/09
2003504B	Yamato Rd., W. of Cain Blvd. to W. of S.R. 7	1.073	0.5	2.0	Rosso Paving	11/07 - 10/08

6 Projects		35.314	7.0	15.3		
-------------------	--	---------------	------------	-------------	--	--

Notes: (1) Start date is Notice to Proceed date. Final date is Contract Review Committee Approval date.
 (2) Projects Finaled in the 2nd Semester

P.B.C. Project Subtotal - 22 Projects		124.207	26.4	55.6		
--	--	----------------	-------------	-------------	--	--

THOROUGHFARE ROAD CONSTRUCTION STATUS

Project Number	Project Name, Limits	Bid / Award Mil. \$	Road Miles	Lane Miles	Contractor
FDOT, Developer or Public Agency Projects Under Construction					Developer/Public Agency
		0 Projects	N/A	0.0	0.0
Projects Substantially Complete (semi-final inspections are complete)					Developer/Public Agency
2007601	Boynton Beach Blvd. and Hagen Ranch Rd.	N/A	0.0	0.0	GL Homes
		1 Project	N/A	0.0	0.0
Projects Complete (inspections are complete)					Developer/Public Agency
2006605	Donald Ross Rd.; East of I-95 to Prosperity Farms Rd.	N/A	3.0	6.0	NPBCID
2004609	Gateway Blvd. and Congress Ave.	N/A	0.0	0.0	Kimley/Semler
1995611B	Lyons Rd., Linton Blvd. to W. Atlantic Ave.	N/A	1.0	2.0	Toll Brothers
1999609	Lyons Rd., N. of Pioneer Rd. to S.R. 80	N/A	0.4	0.8	Diamond "C" Ranch
2001507	S.R. 7, Lake Worth Rd. to S.R. 80 (to Belvedere)	N/A	4.5	9.0	FDOT/JPA/PBC FUNDS
		5 Projects	N/A	8.9	17.8
FDOT, Developer or Public Agency Projects Finaled (record drawings, test results, and certifications accepted by PBC)					
2005600	Indiantown Rd. One Mile W. of Florida's Turnpike to Florida's Turnpike	N/A	0.8	1.6	NPBCID
		1 Project	N/A	0.8	1.6
		FDOT/Developer/Agency. Project Subtotal - 7 Projects	N/A	9.7	19.4
		FY 2009 TOTAL CONSTRUCTION - 29 Projects	124.207	36.1	75.0

Notes: (1) FDOT Projects listed include Palm Beach County funds per Joint Project Agreement.