

Conceptual Schedule for the Singer Island Erosion Control Project

Project Design	November 2005 (Completed)
Submit JCP Permit Application	July 2006 (Submitted to DEP and ACOE)
Environmental Impact Statement (EIS) Scope of Work (SOW)	July 2006 (Submitted to DEP/ACOE for approval)
Received first DEP Request for Additional Information (RAI)	August 2006
Secure State Grant for EIS	February 2007 (Completed)
Response to DEP RAI	August 2007 (Completed)
Corps Published Public Notice (EA)	September 2007 (Completed)
Received DEP RAI #2	October 2007 (Received)
Project Design Modification	May 2008 (Completed)
Resource Survey/UMAM	July 2008 (Completed)
Shoreline Response Modeling	August 2008 (Completed)
Response to RAI #2	August 2008 (Completed)
Received DEP RAI #3	September 2008 (Received)
Erosion Control Line (ECL) Survey	November 2008 (Completed)
Secure '07-'08, '08-'09 State Funding	December 2008 (Completed)
Response to RAI #3	March 2009 (Completed)
Foundation Design Surveys	July 2009 (Completed)
Prepare Technical Specifications/ Finalize Design Drawings	August 2009 (In Progress)
ECL Public Hearing/Workshop	August 2009 (Completed)
Secure '09-'10 State Funding	August 2009 (In Progress)
NMFS/USFWS Issue Biological Opinions	November 2009 (NMFS), January 2010 (USFWS)
ECL Resolution Recorded	November 2009
DEP Advertises Notice of Intent (NOI)	February 2010
DEP/ACOE Issue Permits	March 2010
Annual Contract Construction Begins	April 2010
Advertise for Capital Project Bids	April 2010
Sign Construction Contract	June 2010
Capital Construction Begins	July 2010
Project Complete	October 2011

JCP – Joint Coastal Permit
 EIS – Environmental Impact Statement
 RAI – Request for Additional Information
 SOW – Scope of Work

NTP – Notice to Proceed
 DEP – Department of Environmental Protection
 ACOE – U.S. Army Corps of Engineers