

Draft Schedule for the Singer Island Erosion Control Project

Project Design	November 2005 (completed)
Submit JCP Permit Application	July 2006 (Submitted to DEP and ACOE)
EIS SOW	July 2006 (Submitted to DEP for approval)
Received first RAI	August 2006
Response to RAI	September 2006
Complete EIS	June 2008
Prepare Technical Specifications/ Finalize Design Drawings	June 2008
DEP/ACOE Issue Permits	July 2008
Advertise for Bids	July 2008
Sign Construction Contract	December 2008
Construction Begins	January 2009
Project Complete	October 2010