

PALM BEACH COUNTY
BOARD OF COUNTY COMMISSIONERS

AGENDA ITEM SUMMARY

=====
Meeting Date: June 3, 2008 Consent [X] Regular []
Public Hearing []

Submitted By: Water Utilities Department
Submitted For: Water Utilities Department
=====

I. EXECUTIVE BRIEF

Motion and Title: Staff recommends motion to approve: Change Order No. 2 to the Contract with Florida Design, Inc. (R2007-1529) for the Southern Region Water Reclamation Facility (SRWRF) & Water Treatment Plant (WTP) No.3 Short Term Odor Control project decreasing in the contract price by \$116,879.02 and increasing the contract time by 5 days.

Summary: Change Order No. 2 authorizes the contractor to perform additional work consisting of items 1 through 6 and a credit for item No.7 outlined in the description of work for the short Term Odor Control project. The Small Business Enterprise (SBE) participation goal established by the SBE Ordinance is 15.00% overall. This Change Order includes zero SBE participation. This contract with Florida Design Inc. provides for SBE participation of 15.19% overall. (WUD Project No. 06-091 & 07-045) District 5 (JM)

Background and Justification: On September 11, 2007, the Board approved contract with Florida Design construction (R2007-1529), allowing the County to Construct the SRWRF & WTP #3 Short Term Odor Control Project in the unincorporated area in the amount of \$2,805,750.00.

Attachments:

- 1. Two (2) Original Change Order No. 2
- 2. Location Map

Recommended By:  5/21/08
Department Director Date

Approved By:  5/29/08
Assistant County Administrator Date

Fiscal Years	2008	2009	2010	2011	2012
Capital Expenditures	<u>(\$116,879.02)</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
External Revenues	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
Program Income (County)	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
In-Kind Match County	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
NET FISCAL IMPACT	<u>(\$116,879.02)</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
# ADDITIONAL FTE POSITIONS (Cumulative)	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>

Budget Account No.: Fund 4011 Dept 721 Unit WO10 Object 6545

Is Item Included in Current Budget? Yes X No

Reporting Category N/A

B. Recommended Sources of Funds/Summary of Fiscal Impact:

One time capital expenditure from Water Utilities Department user fees, connection fees and balance brought forward.

C. Department Fiscal Review: *Delora Morest*

III. REVIEW COMMENTS

A. OFMB Fiscal and/or Contract Development and Control Comments:

A. White 5.23.08
OFMB
TM 05/23
CM 5/23/08

Ann J. J. J. 5/27/08
Contract Development and Control

B. Legal Sufficiency:

This item complies with current County policies.

James C. ... 5/29/08
Assistant County Attorney

C. Other Department Review:

Department Director

This summary is not to be used as a basis for payment.

CHANGE ORDER

PROJECT: SRWRF & WTP #3 Short Term Odor Control Improvements
WATER UTIL. DEPT. PROJECT NO. WUD 06-091 & 07-045
DISTRICT NUMBER: 5
CHANGE ORDER NO.: Two (2)

TO:	DOCUMENT NO.	R2007-1529
Florida Design Contractors, Inc	CONTRACT DATE:	Sept 11, 2007
1326 S Killian Dr.	NOTICE TO PROCEED:	Oct. 15, 2007
Lake Park, FL. 33403	BUDGET LINE ITEM:	4011-721-W010-6545

You are directed to make the following changes in this contract:

2.1 Supply and Install valving, reducer and expansion joints To recirculation pump system @ SRWRF and WTP #3	\$4,446.20
2.2 Supply and Install pressure regulators @ SRWRF to scrubber recirculation piping.	\$2,216.45
2.3 Supply modulating EMO for air BFV @ SRWRF	\$1,873.72
2.4 Supply and Install 8" BFV @ SRWRF	\$1,820.69
2.5 Material coating for Caustic containment area	\$2,238.04
2.6 Resurfacing the existing Scrubber containment area.	\$12,284.92
2.7 Credit for unused installation of 20" RAS piping	(141,759.04)
Total	(116,879.02)

NOT VALID UNTIL SIGNED BY BOTH OWNER AND ENGINEER. SIGNATURE OF THE CONTRACTOR INDICATES HIS AGREEMENT HERewith INCLUDING ANY ADJUSTMENT IN THE CONTRACT SUM OR CONTRACT TIME, AND NO ADDITIONAL COST OR TIME INDICATED HEREIN WILL BE RELATED TO THIS CHANGE

The Original Contract Sum was	<u>\$2,805,750.00</u>
Net Change by previous Change Orders	<u>(829,097.20)</u>
The Contract Sum prior to this Change Order was	<u>\$1,976,652.80</u>
The Contract Sum will be increased by this Change Order	<u>(116,879.02)</u>
The New Contract Sum indicating this Change Order will be ...	<u>\$1,859,773.78</u>
The Contract Time for will be increased by 5 days	<u>(5) Days</u>
The Date of Substantial Compl. Including this Change Order:	<u>Aug. 15, 2008</u>
The date of Final Compl. Including this Change Order:	<u>Sept 15, 2008</u>

SRWRF & WTP # 3 Short Term Odor Control
Project No. WUD 06-091 & 07-045
District Number: 5
Contract No. R2007-1529
Change Order No. Two (2)

EXECUTION OF THIS CHANGE ORDER ACKNOWLEDGES FINAL SETTLEMENT OF, AND RELEASES, ALL CLAIMS FOR COSTS AND TIME ASSOCIATED, DIRECTLY OR INDIRECTLY, WITH THE ABOVE STATED MODIFICATION (S), INCLUDING ALL CLAIMS FOR CUMULATIVE DELAYS OR DISRUPTIONS RESULTING FROM, CAUSED BY, OR INCIDENT TO SUCH MODIFICATION (S) CONSTITUTES IN WHOLE OR PART, A CARDINAL CHANGE TO THE CONTRACT.

Palm Beach County

Florida Design

Palm Beach County

Joseph Tancredi, PE.

ENGINEER

[Signature]

CONTRACTOR

OWNER: Addie L. Greene,
Chairperson

P.O. Box 16097

Address

WPB, Florida 33416

1326 Skillman Drive

Address

Lake Park, FL 33403

P.O. Box 16097

Address

WPB, FL 33416

BY Joseph Tancredi

DATE 5-1-08

BY Gregory Williams

DATE _____

BY _____

DATE _____

AS 5/20/08

APPROVED AS TO FORM AND
LEGAL SUFFICIENCY:

ATTEST:
Sharon R. Bock, Clerk
And Comptroller:

County Attorney (Corporate Seal)

Deputy Clerk

SRWRF & WTP # 3 Short Term Odor Control
Project No. WUD 06-091 & 07-045
District Number: 5
Contract No. R2007-1529
Change Order No. Two (2)

CHANGE ORDER CATEGORIZATION

OWNER INITIATED

QUANTITY OVERRUNS/UNDER-RUNS

DIFFERING SITE CONDITIONS

REQUEST BY ANOTHER AGENCY/OUTSIDE

ZONING/CODE/ORDINANCE CHANGES

A. REIMBURSABLE

ERRORS/OMISSIONS/IN DESIGN

B. NON-REIMBURSABLE

SRWRF & WTP # 3 Short Term Odor Control
Project No. WUD 06-091 & 07-045
District Number: 5
Contract No. R2007-1529
Change Order No. Two (2)

SCOPE OF WORK

- 2.1 Furnish and install valving, reducer and expansion joints to recirculation pump system not shown on the plans (Errors/Omission)
- 2.2 Furnish and Install pressure regulators per scrubber recirculation pump and piping not shown on plans (Errors/Omission)
- 2.3 Furnish and install modulating EMO for the air Butterfly valve instead of the open/close operators specified (Errors/Omission).
- 2.4 Furnish and Install 8" PVC butterfly valves at the pretreatment headworks not shown on the plans (Errors/Omission).
- 2.5 Provide Labor and Materials to coat the caustic containment area not specified in the contract (Errors/Omission)
- 2.6 Surface preparation and coating of the existing chemical containment area not specified in the contract (Owner Initiated).
- 2.7 Credit for 20" RAS piping not installed (Owner Initiated)

SRWRF & WTP # 3 Short Term Odor Control
Project No. WUD 06-091 & 07-045
District Number: 5
Contract No. R2007-1529
Change Order No. Two (2)

COST SUMMARY

<u>C.O.</u>	<u>DESCRIPTION</u>	<u>ADDITIONS</u>	<u>(DELETIONS)</u>	<u>NET CHANGE</u>
2.1	Expansion joints	4,446.20		4,446.20
2.2	Pressure regulators	2,216.45		2,216.45
2.3	Modulating EMO	1,873.72		1,873.72
2.4	8" BFV @ SRWRF	1,820.69		1,820.69
2.5	Material Coating	2,238.04		2,238.04
2.6	Coating the containment	12,284.92		12,284.92
2.7	Credit for RAS piping	0.00	141,759.04	(141,759.04)
<u>Total</u>		<u>24,880.02</u>	<u>141,759.04</u>	<u>(116,879.02)</u>

SECTION 1 - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS

FROM Florida Design Contractors, 1326 S. Killian Dr, Lake Park, FL 33403	DATE: December 18, 2007	Contract No.
SUPPLIER/SUB Florida Design Contractors, Inc. 1326 South Killian Drive, Lake Park, Florida 33403	<input checked="" type="checkbox"/> Original Submittal No.	01153-001
FOR TO Palm Beach County Utilities Palm Beach County Utilities 8100 Forest Hill Blvd., West Palm Beach, FL 33413	DATE:	Resubmittal No.



SPECIFICATION SECTION NO. 01153 Change Order Procedures	Palm Beach County Odor Control Improvements Palm Beach County, FL
---	---

ITEM NO.	DESCRIPTION OF ITEM SUBMITTED (Type, size, model number, etc...)	MFG. OR CONTR. CAT., CURVE. DRAWING OR BROCHURE NO.	NO. OF COPIES	Contract Reference Document		FOR CONTRACTOR USE CODE	VARIATION FROM CONTRACT	FOR ENGINEER USE ACTION CODE 1 THRU 7
				SPEC PARA. #	DRAWING SHEET PLATE FILE NO.			
a.	b.	c.	d.	e.	f.	g.	h.	i.
1	Change Order Proposal #1025-001	Proposal	8	1.4.B	M-1, MD-1	APP		

NOTE:

SECTION II - ENGINEER APPROVAL STAMP		SECTION III - CONTRACTOR APPROVAL STAMP	
NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY	DATE	NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY	DATE: 12/18/07
This submittal has been reviewed only to determine conformance of the proposed work and material with the design concept and general intent of the contract documents, and such review shall not be construed as confirming or endorsing the proposed work or materials, or as any warranty of safety, durability, or reliability of the proposed work or materials. Acceptance is not implied hereby and contractor is responsible for conforming to all requirements of the design and the contract documents.		<input checked="" type="checkbox"/> APPROVED <input type="checkbox"/> APPROVED AS NOTED HEREON <input type="checkbox"/> FOR INFORMATION ONLY	
		FLORIDA DESIGN CONTRACTORS, INC.	
		BY:	

Item 2.1



FLORIDA DESIGN CONTRACTORS

1326 S. Killian Drive
Lake Park, FL 33403
Civil & Environmental Contractors

FIELD
CHANGE
REQUEST

NO. : 001

Ham
2.1

PROJECT NAME:	PBC Odor Control	PROJECT NO.:	1025
LOCATION:	Palm Beach County, FL	DATE:	December 17, 2007
OWNER:	Palm Beach County	DRAWING NO.:	M-1, MD-1
ENGINEER:	Jordan, Jones, & Goulding	SPEC. SECTION:	

REFERENCE TIME & MATERIAL: REQUEST FOR PROPOSAL: X
DESCRIPTION: Supply and install valving and expansion joints similar to recirculation pump system at SRWRF for the WTP #3 recirculation pump system per response to RFI's 1025-016 and 1025-016A. Supply and install reducers per response to RFI 1025-012.

PRICING INFORMATION



	SKILL/TRADE	MAN-HOURS	RATE	COST	
1. DIRECT LABOR	Welder		MH \$ 60.00	\$ -	
	1.A GENERAL LABOR:	Unskilled	4 MH \$ 30.00	\$ 120.00	
		Skilled	MH \$ 35.00	\$ -	
		Operator	MH \$ 38.00	\$ -	
	1.B FIELD ENGINEERING:	Foreman	MH \$ 45.00	\$ -	
		Superintendent	1 MH \$ 75.00	\$ 75.00	
		Project Manager	4 MH \$ 85.00	\$ 340.00	
	1.C DAILY GENERAL CONDITIONS	Time Increase	DAYS \$ 350.00	\$ -	
	SUBTOTAL (1)				\$ 535.00
	OVERHEAD & PROFIT				15% \$ 80.25
TOTAL (1)				\$ 615.25	

	DESCRIPTION	WEEKS	UNIT PRICE	COST	
2. MATERIALS AND EQUIPMENT	2.A EQUIPMENT:	Crane Truck	\$3,000.00	\$ -	
		Excavator	\$2,300.00	\$ -	
		Loader	\$2,000.00	\$ -	
		Dewatering	\$900.00	\$ -	
		Backhoe	\$600.00	\$ -	
		Compactor	\$300.00	\$ -	
2.B MATERIAL	MATERIAL		UNITS NOTED	UNIT PRICE	COST
		4" PVC Butterfly Valve	2 EA	\$ 214.86	\$ 429.73
		6" PVC Butterfly Valve	2 EA	\$ 322.70	\$ 645.39
		4" PVC Ball Check	2 EA	\$ 339.88	\$ 679.77
		4" Exp. Jt.	2 EA	\$ 281.82	\$ 563.64
		6" Exp. Jt.	2 EA	\$ 368.65	\$ 737.30
		8"x6" Bushing	2 EA	\$ 40.20	\$ 80.41
		8"x4" Bushing	2 EA	\$ 11.48	\$ 22.96
		Hardware	LS		\$ 40.00
		4" PVC Flange	4 EA	\$ 8.38	\$ 33.53
		6" PVC Flange	4 EA	\$ 13.17	\$ 52.70
	SUBTOTAL (2)				\$ 3,285.42
	OVERHEAD & PROFIT				15% \$ 492.81
TOTAL (2)				\$ 3,778.23	

3. SUBCONTRACTORS	DESCRIPTION OF WORK	COST


SUBTOTAL (3)		\$ -
OVERHEAD & PROFIT		5% \$ -
TOTAL (3)		\$ -
TOTAL (1)+(2)+(3)		\$ 4,393.48
BONDING COSTS:		1.2% \$ 52.72
GRAND TOTAL		\$ 4,446.20

By: _____ By: _____ By: _____
 Engineer (Authorized Signature) Owner (Authorized Signature) Florida Design Contractors, Inc.
 Date: _____ Date: _____ Date: _____

SECTION 1 - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS									
<small>FROM</small>	Florida Design Contractors, 1326 S. Killian Dr, Lake Park, FL 33403				<small>DATE:</small>	January 4, 2008	<small>Contract No.</small>		
<small>SUPPLIER/ SUB</small>	Florida Design Contractors, Inc. 1326 South Killian Drive, Lake Park, Florida 33403				<input checked="" type="checkbox"/>	Original Submittal No.			
<small>FOR TO</small>	Palm Beach County Utilities Palm Beach County Utilities 8100 Forest Hill Blvd., West Palm Beach, FL 33413				<small>DATE:</small>	01153-002			
<small>SPECIFICATION SECTION NO.</small>	01153 Change Order Procedures				Resubmittal No.		Palm Beach County Odor Control Improvements Palm Beach County, FL		
<small>ADDITIONAL ENCLOSURES SUBMITTED TO:</small>					<small>ADDITIONAL COPIES:</small>				
<small>ITEM NO.</small>	<small>DESCRIPTION OF ITEM SUBMITTED (Type, size, model number, etc...)</small>	<small>MFG. OR CONTR. CAT., CURVE. DRAWING OR BROCHURE NO.</small>	<small>NO. OF COPIES</small>	<small>Contract Reference Document</small>		<small>FOR CONTRACTOR USE CODE</small>	<small>VARIATION FROM CONTRACT</small>	<small>FOR ENGINEER USE ACTION CODE 1 THRU 7</small>	
				<small>SPEC PARA. #</small>	<small>DRAWING SHEET PLATE FILE NO.</small>				
a.	b.	c.	d.	e.	f.	g.	h.	i.	
1	Change Order Proposal #1025-002	Proposal	8	1.4.B	P2.6	APP			
NOTE:									
SECTION II - ENGINEER APPROVAL STAMP					SECTION III - CONTRACTOR APPROVAL STAMP				
<small>NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY</small>					<small>DATE</small>		<small>NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY</small>		<small>DATE</small> 1/4/08
							<input checked="" type="checkbox"/> APPROVED		
							<input type="checkbox"/> APPROVED AS NOTED HEREON		
							<input type="checkbox"/> FOR INFORMATION ONLY		
							This submittal has been reviewed only to determine conformance of the proposed work and material with the design concept and general intent of the contract documents, and such review shall not be construed as confirming or endorsing the proposed work or materials, or as any warranty of safety, durability, or reliability of the proposed work or materials. Acceptance is not implied hereby and contractor is responsible for conforming to all requirements of the design and the contract documents.		
							FLORIDA DESIGN CONTRACTORS, INC.		
							BY: 		

Item
2.2

Item 2.2

 FLORIDA DESIGN CONTRACTORS 1326 S. Killian Drive Lake Park, FL 33403 <i>Civil & Environmental Contractors</i>		FIELD CHANGE REQUEST NO.: 002	
PROJECT NAME: <u>PBC Odor Control</u>		PROJECT NO.: <u>1025</u>	
LOCATION: <u>Palm Beach County, FL</u>		DATE: <u>January 4, 2008</u>	
OWNER: <u>Palm Beach County</u>		DRAWING NO.: <u>M-1, MD-1</u>	
ENGINEER: <u>Jordan, Jones, & Goulding</u>		SPEC. SECTION:	
REFERENCE TIME & MATERIAL: REQUEST FOR PROPOSAL: X DESCRIPTION <u>Supply and install pressure regulators per Scrubber Recirculation Pump and Piping Isometric, Revision C.</u>			
PRICING INFORMATION			
1. DIRECT LABOR 1.A GENERAL LABOR: 1.B FIELD ENGINEERING: 1.C DAILY GENERAL CONDITIONS	SKILL/TRADE MAN-HOURS RATE COST		
	Welder		\$ 60.00 \$ -
	Unskilled		\$ 30.00 \$ -
	Skilled		\$ 35.00 \$ -
	Operator		\$ 38.00 \$ -
	Foreman		\$ 45.00 \$ -
	Superintendent		\$ 75.00 \$ -
	Project Manager	4	\$ 85.00 \$ 340.00
	Time Increase		DAYS \$ 350.00 \$ -
SUBTOTAL (1)			\$ 340.00
OVERHEAD & PROFIT			15% \$ 51.00
TOTAL (1)			\$ 391.00
2. MATERIALS AND EQUIPMENT 2.A EQUIPMENT: 2.B MATERIAL 2.C DIRECT COSTS:	DESCRIPTION WEEKS UNIT PRICE COST		
	Crane Truck		\$3,000.00 \$ -
	Excavator		\$2,300.00 \$ -
	Loader		\$2,000.00 \$ -
	Dewatering		\$900.00 \$ -
	Backhoe		\$600.00 \$ -
	Compactor		\$300.00 \$ -
MATERIAL UNITS NOTED UNIT PRICE COST			
	2" Pressure Regulator	2 EA	\$ 762.25 \$ 1,524.49
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ 40.00
SUBTOTAL (2)			\$ 1,564.49
OVERHEAD & PROFIT			15% \$ 234.67
TOTAL (2)			\$ 1,799.17
3. SUBCONTRACTORS	DESCRIPTION OF WORK	COST	
SUBTOTAL (3)			\$ -
OVERHEAD & PROFIT			5% \$ -
TOTAL (3)			\$ -
TOTAL (1)+(2)+(3)			\$ 2,190.17
BONDING COSTS:			1.2% \$ 26.28
GRAND TOTAL			\$ 2,216.45

By: _____ By: _____ By: _____
 Engineer (Authorized Signature) Owner (Authorized Signature) Florida Design Contractors, Inc.

Date: _____ Date: _____ Date: _____

SECTION 1 - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS

FROM	Florida Design Contractors, 1326 S. Killian Dr, Lake Park, FL 33403	DATE:	January 28, 2008	Contract No.	
SUPPLIER/ SUB	Florida Design Contractors, Inc. 1326 South Killian Drive, Lake Park, Florida 33403	<input checked="" type="checkbox"/>	Original Submittal No.		
FOR TO	Palm Beach County Utilities Palm Beach County Utilities 8100 Forest Hill Blvd., West Palm Beach, FL 33413	DATE:		01153-003	
			Resubmittal No.		



SPECIFICATION SECTION NO.	01153 Change Order Procedures	Palm Beach County Odor Control Improvements Palm Beach County, FL
---------------------------	-------------------------------	--


ITEM NO.	DESCRIPTION OF ITEM SUBMITTED (Type, size, model number, etc...)	MFG. OR CONTR. CAT., CURVE. DRAWING OR BROCHURE NO.	NO. OF COPIES	Contract Reference Document		FOR CONTRACTOR USE CODE	VARIATION FROM CONTRACT	FOR ENGINEER USE ACTION CODE 1 THRU 7
				SPEC PARA. #	DRAWING SHEET PLATE FILE NO.			
				a.	b.			
1	Change Order Proposal #1025-003 - Modulating EMO's	Proposal	8	1.4.B	All Applicable	APP		

NOTE:

SECTION II - ENGINEER APPROVAL STAMP		SECTION III - CONTRACTOR APPROVAL STAMP	
NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY	DATE	NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY	DATE 1/28/08
		<input checked="" type="checkbox"/> APPROVED	
		<input type="checkbox"/> APPROVED AS NOTED HEREON	
		<input type="checkbox"/> FOR INFORMATION ONLY	
		<p>This submittal has been reviewed only to determine conformance of the proposed work and material with the design concept and general intent of the contract documents, and such review shall not be construed as confirming or endorsing the proposed work or materials, or as any warranty of safety, durability, or reliability of the proposed work or materials. Acceptance is not implied hereby and contractor is responsible for conforming to all requirements of the design and the contract documents.</p> <p align="center">FLORIDA DESIGN CONTRACTORS, INC.</p> <p>BY: <i>Jeffrey Holt</i></p>	

Handwritten notes:
1/28/08
E.P.

Item 2.3

	FLORIDA DESIGN CONTRACTORS 1326 S. Killian Drive Lake Park, FL 33403 <i>Civil & Environmental Contractors</i>	FIELD CHANGE REQUEST NO.: 003		
PROJECT NAME: <u>PBC Odor Control</u>		PROJECT NO.: 1025		
LOCATION: <u>Palm Beach County, FL</u>		DATE: <u>January 22, 2008</u>		
OWNER: <u>Palm Beach County</u>		DRAWING NO.: <u>All Applicable</u>		
ENGINEER: <u>Jordan, Jones, & Goulding</u>		SPEC. SECTION: <u>15920</u>		
REFERENCE TIME & MATERIAL: REQUEST FOR PROPOSAL: X DESCRIPTION: <u>Supply modulating EMO's for the air BFV's at SRWRF instead of the open/close operators specified. Please note that this change order is adding 3 weeks to the original delivery of the open/close EMO's and will delay delivery of the air BFV's that these actuators will be installed on.</u>				
PRICING INFORMATION				
	SKILL/TRADE	MAN-HOURS	RATE	COST
1. DIRECT LABOR	Welder	MH	\$ 60.00	\$ -
1.A GENERAL LABOR:	Unskilled	MH	\$ 30.00	\$ -
	Skilled	MH	\$ 35.00	\$ -
	Operator	MH	\$ 38.00	\$ -
1.B FIELD ENGINEERING:	Foreman	MH	\$ 45.00	\$ -
	Superintendent	MH	\$ 75.00	\$ -
1.C DAILY GENERAL CONDITIONS	Project Manager	2 MH	\$ 85.00	\$ 170.00
	Time Increase	DAYS	\$ 350.00	\$ -
OVERHEAD & PROFIT				SUBTOTAL (1) \$ 170.00 15% \$ 25.50 TOTAL (1) \$ 195.50
2. MATERIALS AND EQUIPMENT	DESCRIPTION	WEEKS	UNIT PRICE	COST
2.A EQUIPMENT:	Crane Truck		\$3,000.00	\$ -
	Excavator		\$2,300.00	\$ -
	Loader		\$2,000.00	\$ -
	Dewatering		\$900.00	\$ -
	Backhoe		\$600.00	\$ -
2.B MATERIAL	Compactor		\$300.00	\$ -
	MATERIAL	UNITS NOTED	UNIT PRICE	COST
	Cost Increase for Modulating EMO's	2 EA	\$ 700.00	\$ 1,400.00
			\$	\$ -
			\$	\$ -
			\$	\$ -
			\$	\$ -
			\$	\$ -
			\$	\$ -
			\$	\$ -
			\$	\$ 40.00
OVERHEAD & PROFIT				SUBTOTAL (2) \$ 1,440.00 15% \$ 216.00 TOTAL (2) \$ 1,656.00
3. SUBCONTRACTORS	DESCRIPTION OF WORK	COST		
OVERHEAD & PROFIT				SUBTOTAL (3) \$ - 5% \$ - TOTAL (3) \$ - TOTAL (1)+(2)+(3) \$ 1,851.50 1.2% \$ 22.22 GRAND TOTAL \$ 1,873.72
BONDING COSTS:				

By: _____ By: _____ By: _____
 Engineer (Authorized Signature) Owner (Authorized Signature) Florida Design Contractors, Inc.
 Date: _____ Date: _____ Date: _____

SECTION 1 - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS

FROM	Florida Design Contractors, 1326 S. Killian Dr, Lake Park, FL 33403	DATE:	January 31, 2008	Contract No.	
SUPPLIER/ SUB	Florida Design Contractors, Inc. 1326 South Killian Drive, Lake Park, Florida 33403	<input checked="" type="checkbox"/>	Original Submittal No.		
FOR TO	Palm Beach County Utilities Palm Beach County Utilities 8100 Forest Hill Blvd., West Palm Beach, FL 33413	DATE:		01153-004	
			Resubmittal No.		



SPECIFICATION SECTION NO.	01153 Change Order Procedures	Palm Beach County Odor Control Improvements Palm Beach County, FL
---------------------------	-------------------------------	--

ADDITIONAL ENCLOSURES SUBMITTED TO:		ADDITIONAL COPIES:						
ITEM NO.	DESCRIPTION OF ITEM SUBMITTED (Type, size, model number, etc...)	MFG. OR CONTR. CAT., CURVE. DRAWING OR BROCHURE NO.	NO. OF COPIES	Contract Reference Document		FOR CONTRACTOR USE CODE	VARIATION FROM CONTRACT	FOR ENGINEER USE
				SPEC PARA. #	DRAWING SHEET PLATE FILE NO.			ACTION CODE 1 THRU 7
a.	b.	c.	d.	e.	f.	g.	h.	i.
1	Change Order Proposal #1025-004	Proposal	8	1.4.B	All Applicable	APP		

NOTE:

SECTION II - ENGINEER APPROVAL STAMP		SECTION III - CONTRACTOR APPROVAL STAMP	
NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY	DATE	NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY	DATE <u>1/31/08</u>
		<input checked="" type="checkbox"/> APPROVED	
		<input type="checkbox"/> APPROVED AS NOTED HEREON	
		<input type="checkbox"/> FOR INFORMATION ONLY	
		<p>This submittal has been reviewed only to determine conformance of the proposed work and material with the design concept and general intent of the contract documents, and such review shall not be construed as confirming or endorsing the proposed work or materials, or as any warranty of safety, durability, or reliability of the proposed work or materials. Acceptance is not implied hereby and contractor is responsible for conforming to all requirements of the design and the contract documents.</p> <p align="center">FLORIDA DESIGN CONTRACTORS, INC.</p> <p>BY: <u><i>Jeffrey Held</i></u></p>	

Item 3.4

		FLORIDA DESIGN CONTRACTORS 1326 S. Killian Drive Lake Park, FL 33403 <i>Civil & Environmental Contractors</i>		FIELD CHANGE REQUEST NO. : 004	
PROJECT NAME: <i>PBC Odor Control</i>		PROJECT NO.: 1025		DATE: <i>January 31, 2008</i>	
LOCATION: <i>Palm Beach County, FL</i>		OWNER: <i>Palm Beach County</i>		DRAWING NO.: <i>P3.5</i>	
ENGINEER: <i>Jordan, Jones, & Goulding</i>		SPEC. SECTION:			
REFERENCE TIME & MATERIAL: REQUEST FOR PROPOSAL: X DESCRIPTION: <i>Supply and install 8" PVC butterfly valves at the pretreatment headworks per David Dalton's instruction.</i>					
PRICING INFORMATION					
1. DIRECT LABOR		SKILL/TRADE		MAN-HOURS	
1.A GENERAL LABOR:		Welder		MH \$ 60.00 \$ -	
		Unskilled		MH \$ 30.00 \$ -	
		Skilled		MH \$ 35.00 \$ -	
1.B FIELD ENGINEERING:		Operator		MH \$ 38.00 \$ -	
		Foreman		MH \$ 45.00 \$ -	
		Superintendent		MH \$ 75.00 \$ -	
1.C DAILY GENERAL CONDITIONS		Project Manager		2 MH \$ 85.00 \$ 170.00	
		Time Increase		DAYS \$ 350.00 \$ -	
		OVERHEAD & PROFIT		SUBTOTAL (1) \$ 170.00	
				15% \$ 25.50	
				TOTAL (1) \$ 195.50	
2. MATERIALS AND EQUIPMENT		DESCRIPTION		WEEKS	
2.A EQUIPMENT:		Crane Truck		\$3,000.00 \$ -	
		Excavator		\$2,300.00 \$ -	
		Loader		\$2,000.00 \$ -	
		Dewatering		\$900.00 \$ -	
		Backhoe		\$600.00 \$ -	
2.B MATERIAL		Compactor		\$300.00 \$ -	
		MATERIAL		UNITS NOTED	
		8" PVC BFV		2 EA \$ 667.22 \$ 1,334.44	
		Hardware		LS \$ 60.00 \$ 60.00	
				\$ - \$ -	
				\$ - \$ -	
				\$ - \$ -	
				\$ - \$ -	
				\$ - \$ -	
		OVERHEAD & PROFIT		SUBTOTAL (2) \$ 1,394.44	
				15% \$ 209.17	
				TOTAL (2) \$ 1,603.60	
3. SUBCONTRACTORS		DESCRIPTION OF WORK		COST	
		OVERHEAD & PROFIT		SUBTOTAL (3) \$ -	
				5% \$ -	
				TOTAL (3) \$ -	
BONDING COSTS:				TOTAL (1)+(2)+(3) \$ 1,799.10	
				1.2% \$ 21.59	
				GRAND TOTAL \$ 1,820.69	

By: _____ By: _____ By: _____
 Engineer (Authorized Signature) Owner (Authorized Signature) Florida Design Contractors, Inc.
 Date: _____ Date: _____ Date: _____

SECTION 1 - REQUEST FOR APPROVAL OF THE FOLLOWING ITEMS

FROM Florida Design Contractors, 1326 S. Killian Dr, Lake Park, FL 33403	DATE: February 4, 2008	Contract No.
SUPPLIER/SUB Florida Design Contractors, Inc. 1326 South Killian Drive, Lake Park, Florida 33403	<input checked="" type="checkbox"/> Original Submittal No.	01153-005
FOR TO Palm Beach County Utilities Palm Beach County Utilities 8100 Forest Hill Blvd., West Palm Beach, FL 33413	DATE: Resubmittal No.	




SPECIFICATION SECTION NO. 01153 Change Order Procedures	Palm Beach County Odor Control Improvements Palm Beach County, FL
---	---

ADDITIONAL ENCLOSURES SUBMITTED TO:		ADDITIONAL COPIES:						
ITEM NO.	DESCRIPTION OF ITEM SUBMITTED (Type, size, model number, etc...)	MFG. OR CONTR. CAT., CURVE. DRAWING OR BROCHURE NO.	NO. OF COPIES	Contract Reference Document		FOR CONTRACTOR USE CODE	VARIATION FROM CONTRACT	FOR ENGINEER USE ACTION CODE 1 THRU 7
				SPEC PARA. #	DRAWING SHEET PLATE FILE NO.			
a.	b.	c.	d.	e.	f.	g.	h.	i.
1	Change Order Proposal #1025-005 - Chemical Containment Coatings	Proposal	8	1.4.B	All Applicable	APP		

NOTE:

SECTION II - ENGINEER APPROVAL STAMP		SECTION III - CONTRACTOR APPROVAL STAMP			
NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY	DATE	NAME, TITLE, AND SIGNATURE OF APPROVING AUTHORITY	DATE <u>2/4/08</u>		
<p><input checked="" type="checkbox"/> APPROVED</p> <p><input type="checkbox"/> APPROVED AS NOTED HEREON</p> <p><input type="checkbox"/> FOR INFORMATION ONLY</p> <p>This submittal has been reviewed only to determine conformance of the proposed work and material with the design concept and general intent of the contract documents, and such review shall not be construed as confirming or endorsing the proposed work or materials, or as any warranty of safety, durability, or reliability of the proposed work or materials. Acceptance is not implied hereby and contractor is responsible for conforming to all requirements of the design and the contract documents.</p> <p align="center">FLORIDA DESIGN CONTRACTORS, INC.</p> <p align="right">BY: <u><i>Jeffrey Hold</i></u></p>					

Item 2.5

	FLORIDA DESIGN CONTRACTORS 1326 S. Killian Drive Lake Park, FL 33403 <i>Civil & Environmental Contractors</i>	FIELD CHANGE REQUEST NO. : 005
PROJECT NAME: <i>PBC Odor Control</i>		PROJECT NO.: 1025
LOCATION: <i>Palm Beach County, FL</i>		DATE: <i>February 4, 2008</i>
OWNER: <i>Palm Beach County</i>		DRAWING NO.:
ENGINEER: <i>Jordan, Jones, & Goulding</i>		SPEC. SECTION: 9900
REFERENCE TIME & MATERIAL: REQUEST FOR PROPOSAL: X DESCRIPTION <i>Materials to coat the caustic containment area with the same coating system specified for the acid and hypochlorite containment areas.</i>		
PRICING INFORMATION		
1. DIRECT LABOR 1.A GENERAL LABOR: 1.B FIELD ENGINEERING: 1.C DAILY GENERAL CONDITIONS	SKILL/TRADE MAN-HOURS	RATE COST
	Welder Unskilled Skilled Operator Foreman Superintendent Project Manager 2 Time Increase	MH \$ 60.00 \$ - MH \$ 30.00 \$ - MH \$ 35.00 \$ - MH \$ 38.00 \$ - MH \$ 45.00 \$ - MH \$ 75.00 \$ - MH \$ 85.00 \$ 170.00 DAYS \$ 350.00 \$ -
OVERHEAD & PROFIT		SUBTOTAL (1) \$ 170.00 15% \$ 25.50 TOTAL (1) \$ 195.50
2. MATERIALS AND EQUIPMENT 2.A EQUIPMENT: 2.B MATERIAL 2.C DIRECT COSTS:	DESCRIPTION WEEKS UNIT PRICE COST	
	Crane Truck Excavator Loader Dewatering Backhoe Compactor	\$3,000.00 \$ - \$2,300.00 \$ - \$2,000.00 \$ - \$900.00 \$ - \$600.00 \$ - \$300.00 \$ -
OVERHEAD & PROFIT		SUBTOTAL (2) \$ - 15% \$ - TOTAL (2) \$ -
3. SUBCONTRACTORS		
	DESCRIPTION OF WORK	COST
<i>Southland Painting Corp.</i>	<i>Provide and apply coatings as described above.</i>	\$ 1,920.00
OVERHEAD & PROFIT		SUBTOTAL (3) \$ 1,920.00 5% \$ 96.00 TOTAL (3) \$ 2,016.00 TOTAL (1)+(2)+(3) \$ 2,211.50 BONDING COSTS: 1.2% \$ 26.54 GRAND TOTAL \$ 2,238.04

By: _____ By: _____ By: _____
 Engineer (Authorized Signature) Owner (Authorized Signature) Florida Design Contractors, Inc.
 Date: _____ Date: _____ Date: _____



FLORIDA DESIGN CONTRACTORS

1326 S. Killian Drive
Lake Park, FL 33403

Civil & Environmental Contractors

FIELD CHANGE REQUEST

NO.: 006

PROJECT NAME:	PBC Odor Control	PROJECT NO.:	1025
LOCATION:	Palm Beach County, FL	DATE:	April 25, 2008
OWNER:	Palm Beach County	DRAWING NO.:	
ENGINEER:	Jordan, Jones, & Goulding	SPEC. SECTION:	09900

REFERENCE TIME & MATERIAL: REQUEST FOR PROPOSAL: X
 DESCRIPTION *Prepare and coat existing caustic containment area per section 09900 system 436C (Tnemec 282). All equipment and piping is to be removed by others prior to commencement of work. Relocation of caustic pumps must not interfere with the new odor control system start-up and testing and the pumps must be powered and controlled by newly installed VFD's and programming. Temporary piping and wiring to be performed by others. Permanent piping (after coatings are applied) will be performed by FDC.*

PRICING INFORMATION

	SKILL/TRADE	MAN-HOURS	RATE	COST	
1. DIRECT LABOR	Welder	MH	\$ 60.00	\$ -	
	Unskilled	MH	\$ 30.00	\$ -	
	Skilled	MH	\$ 35.00	\$ -	
	Operator	MH	\$ 38.00	\$ -	
	Foreman	MH	\$ 45.00	\$ -	
	Superintendent	MH	\$ 75.00	\$ -	
	Project Manager	2 MH	\$ 85.00	\$ 170.00	
	Time Increase	DAYS	\$ 350.00	\$ -	
	SUBTOTAL (1)				\$ 170.00
	OVERHEAD & PROFIT				\$ 25.50
TOTAL (1)				\$ 195.50	

	DESCRIPTION	WEEKS	UNIT PRICE	COST
2. MATERIALS AND EQUIPMENT	Crane Truck		\$3,000.00	\$ -
	Excavator		\$2,300.00	\$ -
	Loader		\$2,000.00	\$ -
	Dewatering		\$900.00	\$ -
	Backhoe		\$600.00	\$ -
	Compactor		\$300.00	\$ -
	SUBTOTAL (2)			
OVERHEAD & PROFIT				\$ -
TOTAL (2)				\$ -

3. SUBCONTRACTORS	DESCRIPTION OF WORK	COST
Southland Painting Corp.	Provide and apply coatings as described above.	\$ 11,375.00
SUBTOTAL (3)		\$ 11,375.00

OVERHEAD & PROFIT	5%	\$ 568.75
TOTAL (3)		\$ 11,943.75
BONDING COSTS:	1.2%	\$ 145.67
GRAND TOTAL		\$ 12,284.92

By: _____ By: _____ By: _____
 Engineer (Authorized Signature) Owner (Authorized Signature) Florida Design Contractors, Inc.
 Date: _____ Date: _____ Date: _____



Industrial Painting - Sandblasting
Waterproofing - Cementitious Coatings



Option # 2: Removal of loose non-adherent coating and Brush blast remaining good coating:

Surface Preparation: Remove all dirt, oil, grease, chemicals and other surface contaminants by high pressure water blasting or solvent cleaning. Remove all failing, loosely adhering coatings by abrasive blast cleaning. Feather the edges and scarify all remaining tightly adhering sound coatings. Make certain that there are no remaining chemicals in the concrete. Rout out all cracks.

Surfacer: Fill all voids and cracks and smooth all rough areas of exposed concrete with Tnemec Series 201 Epoxoprime mixed with fumed silica to produce a paste.

Primer for floors (Bare concrete only!!!): Koester VAP1 2000 Moisture Vapor reduction system, at 100 Sq.Ft per gallon on Horizontal surfaces only.

Primer for walls (Bare concrete only!!!): Tnemec Series 201 Epoxoprime (100% solids epoxy) at 4.0-6.0 mils MDFT on the vertical surfaces and 6.0-10.0 mils MDFT on the horizontal surfaces.

Fiber Reinforced Novolac Epoxy Coat: Apply a *full coat* of Tnemec Series 275 Stranlok (fiber reinforced Novolac epoxy) at 25.0-40.0 mils DFT.

Topcoat: Apply a *full coat* of Tnemec Series 282 (Novolac epoxy) at 4.0-6.0 mils MDFT on the vertical surfaces and 6.0-10.0 mils MDFT on the horizontal surfaces.


Caulking: Fill any remaining cracks or joints and caulk the base of the storage tank with an acid resistant caulking such as Pelseal 6080.

TOTAL PRICE OPTION # 2: \$ 11,375.00


Hoping to be favored with your order, I remain

Sincerely Yours
Southland Painting Corp.
Jef Verhelst
President Mobil (954) 854-3136
Q11164 chemical containmet hagen ranch david dalton

Main Office - 2635 NW. 4th Street • Fort Lauderdale, FL 33311 • 954- 748-2770 • Fax 954-748-2901
Central Florida Regional Office - 1789 Canova Street SE • Palm Bay, Florida 32909 • 321-724-5722
Georgia Office - 3609 B Frederica Road • St. Simons Island, GA 31522 • Phone 912-634-0550


	FLORIDA DESIGN CONTRACTORS 1326 S. Killian Drive Lake Park, FL 33403 <i>Civil & Environmental Contractors</i>	FIELD CHANGE REQUEST NO. : 007		
PROJECT NAME: <i>PBC Odor Control</i>		PROJECT NO.: 1026		
LOCATION: <i>Palm Beach County, FL</i>		DATE: <i>May 1, 2008</i>		
OWNER: <i>Palm Beach County</i>		DRAWING NO.: <i>CU1.1</i>		
ENGINEER: <i>Jordan, Jones, & Goulding</i>		SPEC. SECTION: <i>General Conditions</i>		
REFERENCE TIME & MATERIAL: REQUEST FOR PROPOSAL: X DESCRIPTION: <i>Delete installation of the 20-inch RAS piping as required, per Owner direction</i>				
PRICING INFORMATION				
1. DIRECT LABOR 1.A GENERAL LABOR: 1.B FIELD ENGINEERING: 1.C DAILY GENERAL CONDITIONS	SKILL/TRADE	MAN-HOURS	RATE	COST
	Welder		MH \$ 50.00	\$ -
	Unskilled	480	MH \$ (23.00)	\$ (11,040.00)
	Skilled	480	MH \$ (25.00)	\$ (12,000.00)
	Operator		MH \$ 26.00	\$ -
	Foreman	240	MH \$ (37.50)	\$ (9,000.00)
	Superintendent		MH \$ 75.00	\$ -
	Project Manager		MH \$ 85.00	\$ -
	Time Increase		DAYS \$ 350.00	\$ -
SUBTOTAL (1)				\$ (32,040.00)
OVERHEAD & PROFIT				10% \$ (3,204.00)
TOTAL (1)				\$ (35,244.00)
2. MATERIALS AND EQUIPMENT 2.A EQUIPMENT: 2.B MATERIAL 2.C DIRECT COSTS:	DESCRIPTION	WEEKS	UNIT PRICE	COST
	Crane Truck		(\$650.00)	\$ -
	Excavator	6	(\$1,200.00)	\$ (7,200.00)
	Loader	6	(\$800.00)	\$ (4,800.00)
	Dewatering	6	(\$1,000.00)	\$ (6,000.00)
	Backhoe		(\$450.00)	\$ -
	Compactor	6	(\$200.00)	\$ (1,200.00)
	MATERIAL	UNITS NOTED	UNIT PRICE	COST
	20" DIP & Access	1	LS \$ (74,481.00)	\$ (74,481.00)
				\$ -
				\$ -
				\$ -
				\$ -
				\$ -
				\$ -
				\$ -
SUBTOTAL (2)				\$ (93,681.00)
OVERHEAD & PROFIT				10% \$ (9,368.10)
TOTAL (2)				\$ (103,049.10)
3. SUBCONTRACTORS	DESCRIPTION OF WORK			COST
<i>Southland Painting Corp.</i>	<i>Provide and apply coatings as described above.</i>			\$ (450.00)
<i>Bureau Veritas</i>	<i>Compaction Test (1 test per 50 feet per lift)</i>			\$ (450.00)
<i>Big "D" Paving</i>	<i>Asphalt Repairs</i>			\$ (800.00)
SUBTOTAL (3)				\$ (1,700.00)
OVERHEAD & PROFIT				(5%) \$ (85.00)
TOTAL (3)				\$ (1,785.00)
TOTAL (1)+(2)+(3)				\$ (140,078.10)
BONDING COSTS:				(1.2%) \$ (1,680.94)
GRAND TOTAL				\$ (141,759.04)

By: _____ By: _____ By: _____
 Engineer (Authorized Signature) Owner (Authorized Signature) Florida Design Contractors, Inc.
 Date: _____ Date: _____ Date: _____



Palm Beach County
Water Utilities
Department
Service Area (SA) and
Major Facilities

NVD 06-091
07-045



- Legend
- P.B.C.W.U.D. SA
 - MANDATORY RECLAIMED SA
 - COUNTY LIMITS
 - Administration
 - Water Reclamation Plant
 - Water Treatment Plant
 - Wetlands



NOT TO SCALE

CHANGE ORDER ADDITIONS/DELETIONS SUMMARY

PROJECT: SRWRF & WTP#3 Odor Control

APPROVAL LIMITS:

CONTRACTOR: Florida Design Contractors

PROJECT NO.: 05-061

RESOLUTION: R2007-1529

DATE APPROVED: 9/11/07

CONTRACT AMOUNT: 2,805,750.00

DEPARTMENT HEAD

CONTRACT REVIEW
COMMITTEE

DEPARTMENT HEAD
PLUS CONTRACT REVIEW
COMMITTEE

(Amount)

(Days)

(Amount)

(Days)

(Amount)

(Days)

INDIVIDUAL C.O.

\$50,000.00

10 Days

\$50,000.00

20 Days

\$100,000.00

30 Days

CUMMULATIVE C.O.

\$100,000.00

30 Days

\$100,000.00

30 Days

\$200,000.00

60 Days

C.O. #	DATE APPROVED	NET CHANGE	DEPARTMENT HEAD		CONTRACT REVIEW COMMITTEE		TOTAL DEPT. HEAD & CONTRACT REVIEW COMM.		BOARD OF COUNTY COMMISSIONERS		TOTALS
			(ADDS PLUS DEDUCTS) AMOUNT	(ADDS PLUS DEDUCTS) DAYS	(ADDS PLUS DEDUCTS) AMOUNT	(ADDS PLUS DEDUCTS) DAYS	(ADDS PLUS DEDUCTS) AMOUNT	(ADDS PLUS DEDUCTS) DAYS	(ADDS PLUS DEDUCTS) AMOUNT	(ADDS PLUS DEDUCTS) DAYS	
001	9/11/07	(829,097.20)	0	0	0	0	0	0	(829,097.20)	0	(829,097.20)
002	Pending	(116,879.02)	0	0	0	0	0	0	(116,879.02)	5	(116,879.02)
TOTAL			(945,976.22)	0	0	0	0	0	(945,976.22)	0	(945,976.22)

Notes:

1. Net Change reflects the net amount of additions plus deductions.
2. Adds plus Deducts reflects the net value of unrelated changes for use in determining the approval authority for the Change Order.
3. Liquidated Damages = \$3000 (Prior to Substantial Completion) and = \$ 1000 (After Substantial Completion).

SCHEDULE 1


PARTICIPATION BY M/WBE SUBCONTRACTORS

PROJECT NAME: SRWRF & WTP #3 Odor Control PROJECT NO.: 06-091 & 07-045
 NAME OF PRIME CONTRACTOR: Florida Design Contractor CHANGE ORDER NO. 2
 CONTACT PERSON: Jeff Holts PHONE NO: 954-845-1233 FAX NO. _____
 BID DATE: 9/11/07 DEPARTMENT: WUD

Name, Address and Phone Number of M/WBE	Type of Work To Be Performed	Subcontract Amount			
		Black	Hispanic	Women	Other (Please Specify)
1.		---	---	---	---
2.		---	---	---	---
3.		---	---	---	---
4.		---	---	---	---
5.		---	---	---	---
6.		---	---	---	---
7.		---	---	---	---
8.		---	---	---	---
9.		---	---	---	---
10.		---	---	---	---
Totals		\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00

Original Contract Amount	<u>\$2,805,750.00</u>	Original Participation	<u>\$500,000.0</u>	Percent Participation	<u>17.82</u>
Adjusted Contract Amount	<u>\$1,859,773.78</u>	Adjusted Participation	<u>\$500,000.0</u>	Adjusted Percent Participation	<u>26.90</u>

M/WBE



Palm Beach County
 Water Utilities
 Department
 Service Area (SA) and
 Major Facilities

ND 06-091
 07-045

ATTACHMENT 2

- Legend
- P.B.C.W.U.D. SA
 - MANDATORY RECLAIMED SA
 - COUNTY LIMITS
 - Administration
 - Water Reclamation Plant
 - Water Treatment Plant
 - Wetlands

