

**WTP 3 AND 9 WELLS REPLACEMENT AND REHABILITATION
WATER UTILITIES DEPARTMENT PROJECT NO. WUD 13-080
CHANGE ORDER NO. 2**

Contractor:
All Webbs Enterprises, Inc.
309 Commerce Way
Jupiter, FL 33458

CONTRACT NO. R2015-0197
CONTRACT DATE: 2/3/2015
NOTICE TO PROCEED: 4/14/2015
BUDGET LINE ITEM: 4011-721-W004-6541

DISTRICT NUMBER 5

You are directed to make the following changes in this contract:

2.1	Additional contract time (55 days) to accommodate Boca Dune Country Club residence request to reduced work time from 7:00 AM to 7:00 PM to 8:00 AM to 6:00 PM and increase contract amount for general conditions, temporary facilities, insurance - see attached All Webbs Enterprises, Inc. quote	\$15,950.00
2.2	Additional contract time (5 days) and amount to accommodate Boca Dune Country Club request to not use the temporary construction easement - see attached All Webbs Enterprises, Inc. quote	\$6,250.00
2.3	Additional contract time (18 days) and amount for unforeseen subsurface conditions (concrete pedestal and pad) at Well 3W-2 - see attached All Webbs Enterprises, Inc. quote	\$22,500.00
2.4	Additional contract time (10 days) and amount for de-mucking and site stabilization at 3W-2 - see attached All Webbs Enterprises, Inc. quote	\$2,000.00
2.5	Additional contract time (10 days) for de-mucking, site stabilization, and rain delays at 3W-3R - see attached All Webbs Enterprises, Inc. quote	\$0.00
2.6	Add additional well development (100 hours (14 days) – Bid Item B-14) - see attached All Webbs Enterprises, Inc. quote	\$25,000.00
2.7	Additional contract time (17 days) and amount for electrical conduit additions (6 conduits at 4 wells – 24 pipe runs) - see attached All Webbs Enterprises, Inc. quote	\$30,541.00
	Total	\$102,241.00

ORIGINAL CONTRACT PRICE:	<u>\$1,889,310.00</u>	ORIGINAL PARTICIPATION:	<u>\$1,889,310.00</u>	% PARTICIPATION:	<u>100%</u>
ADJUSTED CONTRACT PRICE:	<u>\$2,019,793.75</u>	ADJUSTED PARTICIPATION:	<u>\$2,019,793.75</u>	% PARTICIPATION:	<u>100%</u>

NOT VALID UNTIL SIGNED BY BOTH OWNER AND ENGINEER. SIGNATURE OF THE CONTRACTOR INDICATES HIS AGREEMENT HERewith INCLUDING ANY ADJUSTMENT IN THE CONTRACT SUM OR CONTRACT TIME, AND NO ADDITIONAL COST OR TIME INDICATED HEREIN WILL BE RELATED TO THIS CHANGE


The original Contract Sum was:	\$1,889,310.00
Net change by previous Change Orders:	\$28,242.75
The Contract Sum prior to this Change Order was:	\$1,917,552.75
The Contract Sum will be increased by this Change Order:	\$102,241.00
The new Contract Sum including this Change Order will be:	\$2,019,793.75
The Contract time will be increased by:	129 Days
The Date of Substantial Completion including this Change Order:	<u>August 15, 2016</u>
The Date of Final Completion including this Change Order:	<u>September 14, 2016</u>

EXECUTION OF THIS CHANGE ORDER ACKNOWLEDGES FINAL SETTLEMENT OF, AND RELEASES, ALL CLAIMS FOR COSTS AND TIME ASSOCIATED, DIRECTLY OR INDIRECTLY, WITH THE ABOVE-STATED MODIFICATION(S) INCLUDING ALL CLAIMS FOR CUMULATIVE DELAYS OR DISRUPTIONS RESULTING FROM, CAUSED BY, OR INCIDENT TO SUCH MODIFICATIONS AND INCLUDING ANY CLAIM THAT THE ABOVE STATED MODIFICATION(S) CONSTITUTES IN WHOLE OR PART, A CARDINAL CHANGE TO THE CONTRACT.

**WTP 3 AND 9 WELLS REPLACEMENT AND REHABILITATION
WATER UTILITIES DEPARTMENT PROJECT NO. WUD 13-080
CHANGE ORDER NO. 2**

Palm Beach County Water
Utilities Department
ENGINEER

P.O. Box 16097
W. Palm Beach, FL 33416
Address



Signature
Stephen McGrew, P.E.
Manager Plant Design

3/18/2016

DATE

All Webbs Enterprises, Inc.

CONTRACTOR

309 Commerce Way
Jupiter, Florida 33458
Address



Signature
David Webb Jr., V.P.

3/7/2016

DATE

Palm Beach County Water
Utilities Department
OWNER

P.O. Box 16097
W. Palm Beach, FL 33416
Address

Signature
Mary Lou Berger
Mayor

DATE

**WTP 3 AND 9 WELLS REPLACEMENT AND REHABILITATION
 WATER UTILITIES DEPARTMENT PROJECT NO. WUD 13-080
 CHANGE ORDER NO. 2
 SCHEDULE 1**

PARTICIPATION OF SBE/MWBE CONTRACTORS

PROJECT NAME: WTP 3 and 9 Well Replacement and Rehabilitation PROJECT NO. WUD 13-080
 NAME OF PRIME CONTRACTOR: All Webbs Enterprises, Inc. CHANGE ORDER NO. 2
 CONTACT PERSON: David Webb Jr., Vice President PHONE NO: 561-746-2079 FAX NO: 561-746-4199
 CONTRACT DATE: February 3, 2015 DEPARTMENT: Water Utilities

Name, Address and Phone Number of M/WBE	Type of Work To Be Performed	Contract Amount			
		Black	Hispanic	Women	Other(Please Specify)
1. All Webbs Enterprises, Inc 309 Commerce Way Jupiter, Florida 33458 (561) 746-2079		\$	\$	\$	\$ <u>75,683.61</u>
2. Gillmore Electric Company, Inc. 2875 Jupiter Park Drive Ste. 1800 Jupiter, Florida 33458 (561) 744-8008		\$	\$	\$	\$ <u>26,557.39</u>
3.		\$	\$	\$	\$ <u>0</u>
4.		\$	\$	\$	\$ <u>0</u>
5.		\$	\$	\$	\$ <u>0</u>
TOTALS		\$ <u>0</u>	\$ <u>0</u>	\$ <u>0</u>	\$ <u>102,241.00</u>

PRIME CONTRACTOR TO COMPLETE:

ORIGINAL CONTRACT PRICE: \$1,889,310.00 ORIGINAL PARTICIPATION: \$1,889,310.00 % PARTICIPATION: 100%
 ADJUSTED CONTRACT PRICE: \$2,019,793.75 ADJUSTED PARTICIPATION: \$2,019,793.75 % PARTICIPATION: 100%

**OSBA SCHEDULE 2
LETTER OF INTENT TO PERFORM AS AN SBE-M/WBE**

This document must be completed by ALL SBE-M/WBE's and submitted with this bid packet. Specify in detail, the particular work items to be performed and the dollar amount and/or percentage for each work item. SBE credit will only be given for items which the SBE-M/WBE's is certified to perform. Failure to properly complete Schedule 2 will result in your SBE participation not being counted.

PROJECT NO: 13-080 PROJECT NAME: WTP 3 & 9 Well Rehabilitation & Replacement

TO: All Webbs Enterprises, Inc.
(Name of Prime Bidder)

The undersigned is certified by Palm Beach County as a - (check one or more, as applicable):

Small Business Enterprise X Minority Business Enterprise _____
Black _____ Hispanic _____ Women _____ Caucasian _____ Other (Please Specify) _____

Date of Palm Beach County Certification: 5/16/2013 - 5/15/2016

The undersigned is prepared to perform the following described work in connection with the above project. Additional Sheets May Be Used As Necessary

Line Item/ Lot No.	Item Description	Qty/Units	Unit Price	Total Price/ Percentage
1	Unforeseen Conditions, Work Hours, and Easement	1/Each	\$46,700.00	\$50,683.61
B-14	Development Hours	100/Hours	\$250.00	\$25,000.00

at the following price or percentage \$75,683.61 74.02%
(SBE Prime or Subcontractor's Quote)

and will enter into a formal agreement for work with you contingent upon your execution of a contract with Palm Beach County.


If undersigned intends to sub-subcontract any portion of this job to a certified SBE-M/WBE or a non-SBE subcontractor, please list the name of that subcontractor and the amount below.

Price or Percentage N/A Gilmore Electric Company, Inc.
(Name of Subcontractor)

The Prime affirms that it will monitor the SBE-M/WBE listed to ensure the SBE-M/WBE perform the work with their own work force. The undersigned SBE-M/WBE Prime or SBE-M/WBE subcontractor affirms that it has the resources necessary to perform the work listed without subcontracting to a non-certified SBE or any other certified SBE subcontractors except as noted above.

The undersigned subcontractor understands that the provision of this form to Prime Bidder does not prevent Subcontractor from providing quotations to other bidders.

All Webbs Enterprises, Inc.
Print name of SBE-M/WBE Company

By: 
(Signature)

David Webb, Jr. - Vice President
Print name/title of person executing on behalf of SBE-M/WBE

Date: 3/16/16

**OSBA SCHEDULE 2
LETTER OF INTENT TO PERFORM AS AN SBE-M/WBE**

This document must be completed by ALL SBE-M/WBE's and submitted with this bid packet. Specify in detail, the particular work items to be performed and the dollar amount and/or percentage for each work item. SBE credit will only be given for items which the SBE-M/WBE's is certified to perform. Failure to properly complete Schedule 2 will result in your SBE participation not being counted.

PROJECT NO: 13-080 PROJECT NAME: WTP 3 & 9 Well Rehabilitation & Replacement

TO: All Webbs Enterprises, Inc.
(Name of Prime Bidder)

The undersigned is certified by Palm Beach County as a - (check one or more, as applicable):

Small Business Enterprise Minority Business Enterprise _____
Black _____ Hispanic _____ Women _____ Caucasian Other (Please Specify) _____

Date of Palm Beach County Certification: 10/8/2014

The undersigned is prepared to perform the following described work in connection with the above project. Additional Sheets May Be Used As Necessary

Line Item/ Lot No.	Item Description	Qty/Units	Unit Price	Total Price/ Percentage
D-2	Electrical	1/Each	\$26,557.39	\$26,557.39

at the following price or percentage \$26,557.39 25.98%
(SBE Prime or Subcontractor's Quote)

and will enter into a formal agreement for work with you contingent upon your execution of a contract with Palm Beach County.


If undersigned intends to sub-subcontract any portion of this job to a certified SBE-M/WBE or a non-SBE subcontractor, please list the name of that subcontractor and the amount below.

Price or Percentage N/A Gilmore Electric Company, Inc.
(Name of Subcontractor)

The Prime affirms that it will monitor the SBE-M/WBE listed to ensure the SBE-M/WBE perform the work with their own work force. The undersigned SBE-M/WBE Prime or SBE-M/WBE subcontractor affirms that it has the resources necessary to perform the work listed without subcontracting to a non-certified SBE or any other certified SBE subcontractors except as noted above.

The undersigned subcontractor understands that the provision of this form to Prime Bidder does not prevent Subcontractor from providing quotations to other bidders.

Gilmore Electric Company, Inc.
Print name of SBE-M/WBE Company

By: 
(Signature)

John Miller - General Manager
Print name/title of person executing on behalf of SBE-M/WBE

Date: 3/17/16

**WTP 3 AND 9 WELLS REPLACEMENT AND REHABILITATION
WATER UTILITIES DEPARTMENT PROJECT NO. WUD 13-080
CHANGE ORDER NO. 2**

SCOPE OF WORK

1. Change contract work hours from 7 AM to 7 PM to 8 AM to 6 PM
2. Move equipment from temporary construction easement into utility easement
3. Remove original well pad and pedestal that was discovered buried below current pad and pedestal
4. De-muck wellsites 3W-2 and 3W-3R
5. Perform additional well development
6. Add additional conduits for future smart wellfield equipment

CHANGE ORDER ADDITIONS/DELETIONS SUMMARY

PROJECT:	WTP 3 and 9 Well Replacement and Rehabilitation	<u>APPROVAL LIMITS:</u>						
CONTRACTOR:	All Webbs Enterprises, Inc. 309 Commerce Way Jupiter, Florida 33458	DEPARTMENT HEAD	CONTRACT REVIEW COMMITTEE	DEPARTMENT HEAD PLUS CONTRACT REVIEW COMMITTEE				
PROJECT NO.:	WUD 13-080							
RESOLUTION NO.:	R2015-0197	(Amount)	(Days)	(Amount)	(Days)	(Amount)	(Days)	
DATE APPROVED:	February 3, 2015	INDIVIDUAL C.O.	\$50,000.00	30 Days	\$199,999.00	90 Days	\$200,000.00	90
CONTRACT AMOUNT:	\$1,889,310.00	CUMMULATIVE C.O.	\$100,000.00	30 Days	\$250,000.00	120 Days	\$250,000.00	na

C.O. #	DATE APPROVED	NET CHANGE	DEPARTMENT HEAD		CONTRACT REVIEW COMMITTEE		TOTAL DEPT. HEAD & CONTRACT REVIEW COMM.		BOARD OF COUNTY COMMISSIONERS		TOTALS
			(ADDS PLUS DEDUCTS) AMOUNT	DAYS	(ADDS PLUS DEDUCTS) AMOUNT	DAYS	(ADDS PLUS DEDUCTS) AMOUNT	DAYS	(ADDS PLUS DEDUCTS) AMOUNT	DAYS	
1	Jan 27, 2016	\$28,242.75		0	\$28,242.75	60	\$28,242.75	60	\$0.00	0	\$28,242.75
2	Pending	\$102,241.00							\$102,241.00	129	\$102,241.00
3											
4											
5											
6											
7											
8											
9											
10											
11											
TOTAL		\$130,483.75			\$28,242.75	60	\$28,242.75	60	\$102,241.00	0	\$130,483.75

Notes:

1. Net Change reflects the net amount of additions plus deductions.
2. Adds plus Deducts reflects the net value of unrelated changes for use in determining the approval authority for the Change Order.
3. Liquidated Damages = \$1,000 per day (After Substantial and Final Completion).

**WTP 3 AND 9 WELLS REPLACEMENT AND REHABILITATION
WATER UTILITIES DEPARTMENT PROJECT NO. WUD 13-080
CHANGE ORDER NO. 2**

Change Order Summary and Categorization

C.O. #	C.O. Code	Scope of Work	Additions	(Deletions)	Net Change
2.1	A	Additional contract time (55 days) to accommodate Boca Dune Country Club residence request to reduced work time from 7:00 AM to 7:00 PM to 8:00 AM to 6:00 PM and increase contract amount for general conditions, temporary facilities, insurance	\$15,950.00		\$15,950.00
2.2	A	Additional contract time (5 days) and amount to accommodate Boca Dune Country Club request to not use the temporary construction easement	\$6,250.00		\$6,250.00
2.3	D	Additional contract time (18 days) and amount for unforeseen subsurface conditions (concrete pedestal and pad) at Well 3W-2	\$22,500.00		\$22,500.00
2.4	D	Additional contract time (10 days) and amount for de-mucking and site stabilization at 3W-2	\$2,000.00		\$2,000.00
2.5	D	Additional contract time (10 days) for de-mucking, site stabilization, and rain delays at 3W-3R	\$0.00		\$0.00
2.6	O	Add additional well development (100 hours at \$250/hr) - Bid Item B-14	\$25,000.00		\$25,000.00
2.7	O	Additional contract time (17 days) and amount for electrical conduit additions (6 conduits at 4 wells – 24 pipe runs)	\$30,541.00		\$30,541.00
Total			\$102,241.00	\$0.00	\$102,241.00

CHANGE ORDER CATEGORIZATION CODE

O OWNER INITIATED
D DIFFERING SITE CONDITIONS
Z ZONING/CODE/ORDINANCE CHANGES
E ERRORS/OMISSIONS/IN DESIGN

Q QUANTITY OVER/UNDER-RUNS
A REQUEST BY ANOTHER AGENCY
R REIMBURSABLE
N NON-REIMBURSABLE



March 2, 2016

Tom Uram
 Construction Coordinator
 Palm Beach County Water Utilities
 8100 Forest Hill Blvd
 West Palm Beach, FL 33413

RE: WUD 13-080 Request for Change Order 2

Dear Mr. Uram,

This letter is a description of the request for change order.

Description	Price	Time
Additional Contract Time – Reduction in working time from 7 am-7pm to 8 am - 6pm, in order to minimize impact to neighbors at Boca Dunes, led to an increase in completion time. (9w-12 – 30 days, 9W-10 – 25 days). General conditions fees including per diem, insurance, temp facilities -55 days at \$290/day.	\$15,950	55
Reduced Easement – Boca Dunes Country Club retracted use of the temporary easement, which required removal of equipment and replacing of some equipment within a 20' easement. 25 hrs @\$250/hr	\$6,250	5
3w-2 Unforeseen Condition – Obstructions below land surface required removal and installed a 36" pit casing to protect rig from collapse. 90 hrs @\$ 250/hour.	\$22,500	18
3W-2 Unforeseen Condition -PBC directed AWE to delete the driveway GrassPave work, during mobilization it was discovered the site would not support equipment. Work included underground utility locates, mat installation and removal, excavation, rock delivery and installation. Install and remove mats – 8 hours @ \$250/hr.	\$2,000	10
3W-3 Unforeseen Condition - Driveway at 3W-3, required a stabilized sub base, 11" of excess rain in January delayed site work.	\$0	10
Additional Well Development - 100 hours @ \$250/hr	\$25,000	14
Owner Directed Electrical Changes – Upsize two well sites to 75 hp and add 6 conduits for four sites.	\$30,541	17
Total	\$102,241	129 days


Please contact me with any questions or comments.

Respectfully,

David W. Webb, Jr.
 Vice President



**Palm Beach County
Water Utilities
Department
Service Area (SA) and
Major Facilities**



Project Location

- Legend**
- ★ Administration
 - WTP Water Treatment Plant
 - RAWF Reclamation Facility
 - WRWF Wastewater Reclamation Facility
 - WRWWTP Wastewater Treatment Plant
 - Mandatory Reclaimed SA
 - - - Palm Beach County Limits
 - Yellow P.B.C.W.U.D. Service Area



Broward County

Martin County

Hendry County

ATLANTIC OCEAN