

PALM BEACH COUNTY  
BOARD OF COUNTY COMMISSIONERS  
AGENDA ITEM SUMMARY

Meeting Date:	June 18, 2019	<input checked="" type="checkbox"/> Consent	<input type="checkbox"/> Regular
		<input type="checkbox"/> Workshop	<input type="checkbox"/> Public Hearing
Department:	Engineering and Public Works		
Submitted By:	Engineering and Public Works		
Submitted For:	Construction Coordination Division		

I. EXECUTIVE BRIEF

**Motion and Title:** Staff recommends motion to approve: Change Order No. 3 with Weekley Asphalt Paving, Inc. (Weekley) for a contract time extension of 80 days to the S.W. 18<sup>th</sup> Street and Military Trail Project R2017-0238 (Project).



**SUMMARY:** Per PPM CW-F-050, this change order exceeds the cumulative threshold relating to staff approvals of change orders to contracts, and requires the Board of County Commissioners' approval. Change Order No. 3 will extend the contract time 80 days due to delays associated with unforeseen utility conflicts and weather. The contract was solicited on March 14, 2017, prior to the effective date of the Equal Business Opportunity Ordinance and pursuant to the Small Business Enterprise (SBE) Ordinance at the time. The SBE goal for all contracts is 15%. Weekley proposed 15.9% SBE participation. Their SBE participation for this change order is 0% and their cumulative SBE participation to date including this change order is 13%. Weekley did not meet the SBE goal due to contract SBE items actual quantities being less than proposed plan quantities. The Project is complete. District 4 (YBH)

**Background and Justification:** During construction of the project, there were numerous delays with FP&L, AT&T and Comcast. The utility delays extended through all phases of the project resulting in the need to extend the contract time. Change Order No. 3 could not be submitted until the signalization was accepted by the City of Boca Raton in February 2019. The public has had use of the roadway without impact or delay throughout the acceptance process.

**Attachments:**

- 1. Location Map
- 2. Change Order No. 3 with Exhibits A,B,C
- 3. Change Order History

alt *deane*

Recommended by:		5/23/19
	County Engineer	Date
Approved by:		6/13/19
	Assistant County Administrator	Date

II. FISCAL IMPACT ANALYSIS

A. Five Year Summary of Fiscal Impact:

Fiscal Years	2019	2020	2021	2022	2023
Capital Expenditures	\$ -0-	-0-	-0-	-0-	-0-
Operating Costs	-0-	-0-	-0-	-0-	-0-
External Revenues	-0-	-0-	-0-	-0-	-0-
Program Income (County)	-0-	-0-	-0-	-0-	-0-
In-Kind Match (County)	-0-	-0-	-0-	-0-	-0-
NET FISCAL IMPACT	\$ **	-0-	-0-	-0-	-0-
# ADDITIONAL FTE					
POSITIONS (Cumulative)					

Is Item Included in Current Budget? Yes X No  
Does this item include the use of federal funds? Yes No X

Budget Account No:  
Fund 3505 Dept 361 Unit 1454 Object 6551

Recommended Sources of Funds/Summary of Fiscal Impact:  
Road Impact Fee Fund - Zone 5  
S. W. 18<sup>th</sup> St. and Military Trail

\*\*This item has no fiscal impact

C. Departmental Fiscal Review: Alii Kovalainen

III. REVIEW COMMENTS

A. OFMB Fiscal and/or Contract Dev. and Control Comments:

Lisa R. Slesha OFMB 4/5/23  
John J. Jaworski Contract Dev. and Control 5/31/19  
5/31/23

B. Approved as to Form and Legal Sufficiency:


M. J. Lowe 6/3/19  
Assistant County Attorney

C. Other Department Review:

\_\_\_\_\_  
Department Director

This summary is not to be used as a basis for payment.

PROJECT LOCATION  
SW 18<sup>TH</sup> STREET & MILITARY TRAIL  
PALM BEACH COUNTY PROJECT NO. 2014519



LOCATION MAP

PALM BEACH COUNTY BOARD OF COUNTY COMMISSIONERS  
ENGINEERING & PUBLIC WORKS DEPARTMENT  
P. O. BOX 21229, WEST PALM BEACH, FL 33416-1229



<b>REQUEST:</b>	<b>REQUESTING DIVISION:</b>	<b>INFORMATION:</b>
<input type="checkbox"/> WORK ORDER NO. _____	<input type="checkbox"/> ROAD & BRIDGE	DATE <u>2/25/19</u>
<input type="checkbox"/> NEW AUTHORIZATION	<input type="checkbox"/> TRAFFIC	REQUESTOR <u>John Kopelakis</u>
<input checked="" type="checkbox"/> CHANGE ORDER NO. <u>3</u>	<input type="checkbox"/> ROADWAY PRODUCTION	COMMISSION DISTRICT NO: <u>4</u>
<input type="checkbox"/> SUPPLEMENTAL NO. _____	<input checked="" type="checkbox"/> CONSTRUCTION COOR.	RESOLUTION NO: <u>R2017-0238</u>
<input type="checkbox"/> OTHER: _____	<input type="checkbox"/> STREETScape	PBC PO NUMBER: _____

PROJECT LOCATION/LIMITS: S.W. 18<sup>th</sup> Street and Military Trail  
PROJECT NUMBER: 2014519 BUDGET LINE ITEM: \_\_\_\_\_  
CONTRACT NO: \_\_\_\_\_ CONTRACT DATE: March 14, 2017

CONTRACTOR/CONSULTANT/VENDOR: Weekley Asphalt Paving, Inc. VENDOR # \_\_\_\_\_  
CONTACT: Jorge Perez CONTACT PHONE NUMBER: 954-444-1061

Details: Change Order No. 3 is to add 80 days to the contract.  
See Exhibit "A" – Change Order Details  
See Exhibit "B" – Monthly Weather Reports  
See Exhibit "C" – F.D.O.T. Standard Specifications Section 8-7.3.2

The total amount of this request, per the attached documentation, is not to exceed \$ -0-

The Small Business Enterprise (SBE) goal for this contract is 15 %. The estimated SBE participation for this request is 0 %.  
The cumulative SBE participation to date for this Contract including this request is 13 %.

**Palm Beach County Engineering and Public Works Contact:**

<u>Mark A. Tomlinson</u>	<u>Director</u>	<u>561-684-4180</u>
Name	Title	Telephone Number

**CONTRACTOR/CONSULTANT/VENDOR APPROVALS**  
Please indicate your receipt of this request by signing and returning this original document to our office.

Please sign below and submit with invoice at the completion of the project. Project completed in compliance with Contract and Project Specifications.

<u>[Signature]</u> <u>5-6-19</u>	_____
Signature	Date
<u>Daniel D. Weekely, President</u>	_____
Print Name and Title	Print Name and Title

<b>PALM BEACH COUNTY APPROVALS</b>	<b>BOARD APPROVAL? YES</b> Date: <u>June 18, 2019</u>
<u>[Signature]</u> <u>5-8-19</u>	<u>[Signature]</u> <u>5/7/19</u>
Division Approval	Budget Approval
<u>[Signature]</u> <u>5/21/19</u>	_____
Deputy County Engineer	PBC Board of Co. Commissioner
Date	Date

**ATTEST:** Sharon R. Bock,  
Clerk & Comptroller

**Approved as to Form and Legal Sufficiency:**

\_\_\_\_\_  
(Deputy Clerk) Date

\_\_\_\_\_  
(County Attorney)

CHANGE ORDER

EXHIBIT "A"

<input checked="" type="checkbox"/> Owner Initiated	<input type="checkbox"/> Quantity Overruns/Underruns
<input checked="" type="checkbox"/> Differing Site Conditions	<input type="checkbox"/> Request by another Agency/Outside Party:
<input type="checkbox"/> Zoning/Code/Ordinance Changes	
<input type="checkbox"/> Errors/Omissions/In Design	<input type="checkbox"/> A. Reimbursable <input type="checkbox"/> B. Non-Reimbursable
	Other:

PROJECT: S.W. 18<sup>TH</sup> STREET AND MILITARY TRAIL  
(Name)  
TO:  
(Contractor) Weekley Asphalt Paving, Inc.

CHANGE ORDER NO: 3 (Three)  
COUNTY PROJECT NO: 2014519  
CONTRACT DATE: 03/14/17  
RESOLUTION NO: R2017-0238  
DISTRICT NO: 4

You are directed to make the following changes in this Contract:

In accordance with F.D.O.T. Standard Specifications Section 8-7.3.2, you are hereby authorized to extend the contract time by 63 calendar days due to unforeseen utility delays with FP&L, Comcast, and AT&T; and also to extend the contract time by 17 weather days for a total time extension of 80 days.

The original Contract Sum was	\$1,225,347.98
Net change by previous Change Orders	\$ 2,803.12
The Contract Sum prior to this Change Order was	\$1,228,151.10
The Contract Sum will be unchanged by this Change Order	\$ -0-
The new Contract Sum including this Change Order will be	\$1,228,151.10
The Contract Time will be increased by.	(80) Days
The Date of Completion including this Change Order therefore is	May 3, 2018

EXECUTION OF THIS CHANGE ORDER ACKNOWLEDGES FINAL SETTLEMENT OF, AND RELEASES ALL CLAIMS FOR, COSTS AND TIME ASSOCIATED, DIRECTLY OR INDIRECTLY, WITH THE ABOVE-STATED MODIFICATION(S). INCLUDING ALL CLAIMS FOR CUMULATIVE DELAYS OR DISRUPTIONS RESULTING FROM, CAUSED BY, OR INCIDENT TO, SUCH MODIFICATION(S), AND INCLUDING ANY CLAIM THAT THE ABOVE-STATED MODIFICATION(S) CONSTITUTES, IN WHOLE OR PART, A CARDINAL CHANGE TO THE CONTRACT.

Weekley Asphalt Paving, Inc

CONTRACTOR  
20701 Stirling Road  
Address  
Pembroke Pines, FL. 33332

NAME: Daniel D. Weekley

SIGNATURE: 

TITLE: President

DATE: 5.6.18

PALM BEACH COUNTY MONTHLY WEATHER SUMMARY			
PROJECT: SW18th Street &nMilitary Trail Intersection		PROJECT NO: 2014519	
CONTRACTOR: WEEKLY ASPHALT, INC.		MONTH OF: Oct-17	
COORDINATOR: ANDRE HARRIS		REVIEWED:	
DATE	WEATHER CONDITIONS	LOST TIME	COMMENTS
1	PARTLY CLOUDY	0 Day	
2	PARTLY CLOUDY	0 Day	
3	PARTLY CLOUDY	0 Day	
4	PARTLY CLOUDY	0 Day	
5	RAIN	1 Day	Rained out
6	PARTLY CLOUDY	0 Day	
7	PARTLY CLOUDY	0 Day	
8	PARTLY CLOUDY	0 Day	
9	PARTLY CLOUDY	0 Day	
10	PARTLY CLOUDY	0 Day	
11	PARTLY CLOUDY	0 Day	
12	RAIN	1 Day	Rained
13	PARTLY CLOUDY	0 Day	
14	PARTLY CLOUDY	0 Day	
15	PARTLY CLOUDY	0 Day	
16	PARTLY CLOUDY	0 Day	
17	PARTLY CLOUDY	0 Day	
18	PARTLY CLOUDY	0 Day	
19	PARTLY CLOUDY	0 Day	
20	PARTLY CLOUDY	0 Day	
21	PARTLY CLOUDY	0 Day	
22	PARTLY CLOUDY	0 Day	
23	PARTLY CLOUDY	0 Day	
24	PARTLY CLOUDY	0 Day	
25	PARTLY CLOUDY	0 Day	
26	PARTLY CLOUDY	0 Day	
27	PARTLY CLOUDY	0 Day	
28	PARTLY CLOUDY	0 Day	
29	PARTLY CLOUDY	0 Day	
30	PARTLY CLOUDY	0 Day	
31	PARTLY CLOUDY	0 Day	
CC: ABOVE REFERENCED CONTRACTOR		MONTHLY TOTAL LOST TIME 2.0 DAYS	

PALM BEACH COUNTY MONTHLY WEATHER SUMMARY			
PROJECT: SW18th Street &nMilitary Trail Intersection		PROJECT NO: 2014519	
CONTRACTOR: WEEKLY ASPHALT, INC.		MONTH OF: Sep-17	
COORDINATOR: ANDRE HARRIS		REVIEWED:	
DATE	WEATHER CONDITIONS	LOST TIME	COMMENTS
1	PARTLY CLOUDY	0 Day	
2	PARTLY CLOUDY	0 Day	
3	PARTLY CLOUDY	0 Day	
4	PARTLY CLOUDY	0 Day	
5	PARTLY CLOUDY	0 Day	
6	PARTLY CLOUDY	1 Day	HURRICANE IRMA
7	RAIN	1 Day	HURRICANE IRMA
8	RAIN	1 Day	HURRICANE IRMA
9	RAIN	1 Day	HURRICANE IRMA
10	RAIN	1 Day	HURRICANE IRMA
11	RAIN	1 Day	HURRICANE IRMA
12	RAIN	1 Day	HURRICANE IRMA
13	RAIN	1 Day	HURRICANE IRMA
14	PARTLY CLOUDY	1 Day	HURRICANE IRMA
15	PARTLY CLOUDY	0 Day	
16	PARTLY CLOUDY	0 Day	
17	PARTLY CLOUDY	0 Day	
18	PARTLY CLOUDY	0 Day	
19	PARTLY CLOUDY	0 Day	
20	PARTLY CLOUDY	0 Day	
21	PARTLY CLOUDY	0 Day	
22	PARTLY CLOUDY	0 Day	
23	PARTLY CLOUDY	0 Day	
24	PARTLY CLOUDY	0 Day	
25	PARTLY CLOUDY	0 Day	
26	PARTLY CLOUDY	0 Day	
27	PARTLY CLOUDY	0 Day	
28	PARTLY CLOUDY	0 Day	
29	PARTLY CLOUDY	0 Day	
30	PARTLY CLOUDY	0 Day	
CC: ABOVE REFERENCED CONTRACTOR		MONTHLY TOTAL LOST TIME	9.0 DAYS

PALM BEACH COUNTY MONTHLY WEATHER SUMMARY			
PROJECT: SW18th Street &nMilitary Trail Intersection		PROJECT NO: 2014519	
CONTRACTOR: WEEKLY ASPHALT, INC.		MONTH OF: JULY	
COORDINATOR: ANDRE HARRIS		REVIEWED:	
DATE	WEATHER CONDITIONS	LOST TIME	COMMENTS
1	PARTLY CLOUDY	0 Day	
2	PARTLY CLOUDY	0 Day	
3	PARTLY CLOUDY	0 Day	
4	PARTLY CLOUDY	0 Day	
5	PARTLY CLOUDY	0 Day	
6	PARTLY CLOUDY	0 Day	
7	PARTLY CLOUDY	0 Day	
8	PARTLY CLOUDY	0 Day	
9	PARTLY CLOUDY	0 Day	
10	LIGHT RAIN	0 Day	From 9:00am to about 10am
11	PARTLY CLOUDY	0 Day	
12	LIGHT RAIN	0 Day	Rained on and off in the pm Contractor Worked
13	PARTLY CLOUDY	0 Day	
14	PARTLY CLOUDY	0 Day	
15	PARTLY CLOUDY	0 Day	
16	PARTLY CLOUDY	0 Day	
17	PARTLY CLOUDY	0 Day	
18	PARTLY CLOUDY	0 Day	
19	PARTLY CLOUDY	0 Day	
20	LIGHT RAIN	0 Day	Rained on and off in the pm Contractor Worked
21	LIGHT RAIN	0 Day	Rained on and off in the pm Contractor Worked
22	PARTLY CLOUDY	0 Day	
23	PARTLY CLOUDY	0 Day	
24	PARTLY CLOUDY	0 Day	
25	PARTLY CLOUDY	0 Day	
26	PARTLY CLOUDY	0 Day	
27	PARTLY CLOUDY	0 Day	
28	PARTLY CLOUDY	0 Day	
29	PARTLY CLOUDY	0 Day	
30	PARTLY CLOUDY	0 Day	
31	RAIN	1 Day	Rained heavy and Contractor could not work
CC: ABOVE REFERENCED CONTRACTOR		MONTHLY TOTAL LOST TIME 1.0 DAYS	

PALM BEACH COUNTY MONTHLY WEATHER SUMMARY			
PROJECT: SW 18th Street and Military Trail		PROJECT NO: 2014519	
CONTRACTOR: Weekley Asphalt Paving, Inc.		MONTH OF: Jun-17	
COORDINATOR: Andre Harris		REVIEWED:	
DATE	WEATHER CONDITIONS	LOST TIME	COMMENTS
1	PARTLY CLOUDY	0 Day	
2	PARTLY CLOUDY	0 Day	
3	PARTLY CLOUDY	0 Day	
4	PARTLY CLOUDY	0 Day	
5	RAIN	1 Day	
6	RAIN	1 Day	
7	RAIN	1 Day	
8	RAIN	1 Day	
9	PARTLY CLOUDY	0 Day	
10	PARTLY CLOUDY	0 Day	
11	PARTLY CLOUDY	0 Day	
12	PARTLY CLOUDY	0 Day	
13	PARTLY CLOUDY	0 Day	
14	PARTLY CLOUDY	0 Day	
15	PARTLY CLOUDY	0 Day	
16	PARTLY CLOUDY	0 Day	
17	PARTLY CLOUDY	0 Day	
18	PARTLY CLOUDY	0 Day	
19	PARTLY CLOUDY	0 Day	
20	PARTLY CLOUDY	0 Day	
21	PARTLY CLOUDY	0 Day	
22	PARTLY CLOUDY	0 Day	
23	PARTLY CLOUDY	0 Day	
24	PARTLY CLOUDY	0 Day	
25	PARTLY CLOUDY	0 Day	
26	PARTLY CLOUDY	0 Day	
27	PARTLY CLOUDY	0 Day	
28	PARTLY CLOUDY	0 Day	
29	PARTLY CLOUDY	0 Day	
30	PARTLY CLOUDY	0 Day	
CC: ABOVE REFERENCED CONTRACTOR		MONTHLY TOTAL LOST TIME	4.0 DAYS

PALM BEACH COUNTY MONTHLY WEATHER SUMMARY			
PROJECT: SW 18th STREET AT MILITARY TRAIL		PROJECT NO: 2014519	
CONTRACTOR: WEEKLY ASPHALT PAVING, INC.		MONTH OF: MAY	
COORDINATOR: ANDRE HARRIS		REVIEWED:	
DATE	WEATHER CONDITIONS	LOST TIME	COMMENTS
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			1ST CONTRACT DAY
23			
24	RAIN	1/2 Day	
25	RAIN	1/2 Day	
26			
27			
28			
29			
30			
31			
CC: ABOVE REFERENCED CONTRACTOR		MONTHLY TOTAL LOST TIME	1.0 DAYS

**8-7 Computation of Contract Time.**

**8-7.1 General:** Perform the contracted work fully, entirely, and in accordance with the Contract Documents within the Contract Time specified in the proposal, or as may be extended in accordance with the provisions herein below.

The Department considers in the computation of the allowable Contract Time the effect that utility relocation and adjustments have on job progress and the scheduling of construction operations required in order to adequately maintain traffic, as detailed in the plans or as scheduled in the Special Provisions.

**8-7.2 Date of Beginning of Contract Time:** The date on which Contract Time begins is either (1) the date on which the Contractor actually begins work, or (2) the date for beginning the charging of Contract Time as set forth in the proposal; whichever is earlier.

**8-7.3 Adjusting Contract Time:**

**8-7.3.1 Increased Work:** The Department may grant an extension of Contract Time when it increases the Contract amount due to overruns in original Contract items, adds new work items, or provides for unforeseen work. The Department will base the consideration for granting an extension of Contract Time on the extent that the time normally required to complete the additional designated work delays the Contract completion schedule.

**8-7.3.2 Contract Time Extensions:** The Department may grant an extension of Contract Time when a controlling item of work is delayed by factors not reasonably anticipated or foreseeable at the time of bid. The Department may allow such extension of time only for delays occurring during the Contract Time period or authorized extensions of the Contract Time period. When failure by the Department to fulfill an obligation under the Contract results in delays to the controlling items of work, the Department will consider such delays as a basis for granting a time extension to the Contract.

Whenever the Engineer suspends the Contractor's operations, as provided in 8-6, for reasons other than the fault of the Contractor, the Engineer will grant a time extension for any delay to a controlling item of work due to such suspension. The Department will not grant time extensions to the Contract for delays due to the fault or negligence of the Contractor.

The Department does not include an allowance for delays caused by the effects of inclement weather or suspension of Contractor's operations as defined in 8-6.4, in establishing Contract Time. The Engineer will continually monitor the effects of weather and, when found justified, grant time extensions on either a bimonthly or monthly basis. The Engineer will not require the Contractor to submit a request for additional time due to the effects of weather.

The Department will grant time extensions, on a day for day basis, for delays caused by the effects of rains or other inclement weather conditions, related adverse soil conditions or suspension of operations as defined in 8-6.4 that prevent the Contractor from productively performing controlling items of work resulting in:

- (1) The Contractor being unable to work at least 50% of the normal work day on pre-determined controlling work items; or
- (2) The Contractor must make major repairs to work damaged by weather, provided that the damage is not attributable to the Contractor's failure to perform or neglect; and provided that the Contractor was unable to work at least 50% of the normal workday on pre-determined controlling work items.

No additional compensation will be made for delays caused by the effects of inclement weather.

\*

The Department will consider the delays in delivery of materials or component equipment that affect progress on a controlling item of work as a basis for granting a time extension if such delays are beyond the control of the Contractor or supplier. Such delays may include an area-wide shortage, an industry-wide strike, or a natural disaster that affects all feasible sources of supply. In such cases, the Contractor shall furnish substantiating letters from a representative number of manufacturers of such materials or equipment clearly confirming that the delays in delivery were the result of an area-wide shortage, an industry-wide strike, etc. No additional compensation will be made for delays caused by delivery of materials or component equipment.

The Department will not consider requests for time extension due to delay in the delivery of custom manufactured equipment such as traffic signal equipment, highway lighting equipment, etc., unless the Contractor furnishes documentation that he placed the order for such equipment in a timely manner, the delay was caused by factors beyond the manufacturer's control, and the lack of such equipment caused a delay in progress on a controlling item of work. No additional compensation will be paid for delays caused by delivery of custom manufactured equipment.

The Department will consider the affect of utility relocation and adjustment work on job progress as the basis for granting a time extension only if all the following criteria are met:

(1) Delays are the result of either utility work that was not detailed in the plans, or utility work that was detailed in the plans but was not accomplished in reasonably close accordance with the schedule included in the Contract Documents.

(2) Utility work actually affected progress toward completion of controlling work items.

(3) The Contractor took all reasonable measures to minimize the effect of utility work on job progress, including cooperative scheduling of the Contractor's operations with the scheduled utility work at the preconstruction conference and providing adequate advance notification to utility companies as to the dates to coordinate their operations with the Contractor's operations to avoid delays.

As a condition precedent to an extension of Contract Time the Contractor must submit to the Engineer:

A preliminary request for an extension of Contract Time must be made in writing to the Engineer within ten calendar days after the commencement of a delay to a controlling item of work. If the Contractor fails to submit this required preliminary request for an extension of Contract Time, the Contractor fully, completely, absolutely and irrevocably waives any entitlement to an extension of Contract Time for that delay. In the case of a continuing delay only a single preliminary request for an extension of Contract Time will be required. Each such preliminary request for an extension of Contract Time shall include as a minimum the commencement date of the delay, the cause of the delay, and the controlling item of work affected by the delay.

Furthermore, the Contractor must submit to the Engineer a request for a Contract Time extension in writing within 30 days after the elimination of the delay to the controlling item of work identified in the preliminary request for an extension of Contract Time. Each request for a Contract Time extension shall include as a minimum all documentation that the Contractor wishes the Department to consider related to the delay, and the exact number of days requested to be added to Contract Time. If the Contractor contends that the delay is

CHANGE ORDER HISTORY

PALM BEACH COUNTY PROJECT S.W. 18th Street and Military Trail, 2014519

C.O. #	DATE APPROVED	COUNTY ENGINEER		C.R. COMMITTEE		TOTAL DEPT. & C.R. APPROVALS		BOARD OF CO. COMM.	
		AMOUNT	TIME	AMOUNT	TIME	AMOUNT	TIME	AMOUNT	TIME
1	9/7/2018	2,803.12	0						
2	4/9/2019	0.00	27						
	TOTAL	2,803.12	27	0.00	0	2,803.12	27		
	CUMULATIVE TOTAL	2,803.12	27	0.00	0	2,803.12	27		
	As of PPM CW-F-050 Dated February 24, 2016	SINGLE AMT. \$50,000.00 MAX. AMT. \$250,000.00 or 5% of contract	MAX. TIME 30 DAYS	SINGLE AMT. \$100,000.00 MAX. AMT. \$250,000.00 or 5% of contract	MAX. TIME 90 DAYS	MAXIMUM CUMULATIVE CO. ENG. & C.R. COMM. \$250,000.00 or 5% of contract	MAX. CUM. CO.ENG.&C.R. 120 DAYS		